



J. K. White Cement Works

(Unit of JK Cement Ltd.)



CIN : L17229UP1994PLC017199

ISO 9001, ISO 14001, ISO 50001, OHSAS 18001 & SA 8000 Certified

P.O. GOTAN - 342 902 District - Nagaur (Rajasthan) INDIA

Phone : (01591) 230201-03 (PBX), 230976 (D), Fax : 230206

Reg/Ad & Mail

GTN: WH: ENV: EC: /

Date: 27.11.2021

The Director,
Ministry of Environment, Forest & Climate Change
Integrated Regional Office,
A-209 & 218, "ARANYA BHAWAN", Jhalana Institutional Area, Jaipur-302004
Tel No: 0141-2713786, 2713778 Email: iro.jaipur-mefcc@gov.in

Sir,

Subject: Compliance report of Environment Clearance for J K White Cement Works Gotan.
Reference: EC Letter No.F1 FI (4)/SEIAA/SEAC-Raj/Sectt/Project/Cat. 7(d) B1 (367)/2018-19 dated: 29.03.19
(Period: 1st April, 2021 to 30th September, 2021)

We have the pleasure to submit the compliance report with reference to the EC for White Cement Works plant capacity expansion (Name of Project: Expansion of White Cement from 618000 TPA to 880000 MTPA.)

A. SPECIFIC CONDITIONS:

S.No.	Conditions	Compliance Status
1	The production capacity of the industry will not exceed more than 8, 80,000 TPA cement.	The annual production shall be limited within specified quantity (880000 TPA).
2	The Water Requirement for the project shall not exceed 1050 KLD. The water will be obtained from ground water supply. No ground water extraction shall be permitted without prior permission of the CGWA	The water consumption shall not exceed the limit 1050 KLD. Permission for the same has been obtained from CGWA.
3	The PP shall achieve the stack emission standards and ambient air standards as notified under E.P. Rules, 1986.	We are achieving the stack and ambient standards as per EPA Act, 1986. Approved lab monitoring reports attached. Refer Annexure: 2
4	The Height of stack for disbursement of the process emissions shall not be more than 30 mtrs from ground level.	All Stack Height is 30 Mtrs.



Regd. Office
J.K. Cement Ltd.
Kamla Tower, KANPUR-208001
Ph. : 0512-2371478-83
Fax : 0512-2399854
Email : ho.white@jkcement.com
Website : www.jkcement.com

Delhi Office
Padam Tower, 19, DDA Community Centre
Okhla, Phase-I, New Delhi-110020
Ph. : EPBAX-011-49220000
Fax : 011-49220044
Email : jkwc.delhi@jkcement.com

Jodhpur Office
182, Gopi Krishna Vihar,
Near Gura Ka Talab,
Near Pratap Nagar, Jodhpur-342001
Ph : 0291-2432021, 2433072
Fax : 0291-2433071
Email : jodhpur.office@jkcement.com



PRODUCERS OF HIGH QUALITY WHITE CEMENT & WALL PUTTY

5	The PP shall operate the unit with prior Consent to Establish and Consent to Operate under the provisions of Water (Prevention & Control of Pollution) Act 74 and Air (Prevention & Control of Pollution) Act'81.	We have obtained the expansion project CTE & CTO from RSPCB Jaipur. Present CTE and CTO details as below: Letter Reference: Expansion CTE letter-no. F(Tech)/Nagaur(Merta)/4(1)/2008-2009/2297-2299 dated 04/10/2019, Order No. -2019-2020/CPM/5531. CTO Letter Reference: F(Tech)/Nagaur(Merta)/4(1)/2008-2009/1866-1868 dated 9/8/2019, Order No. -2019-2020/CPM/5503. Valid up to 31.01.2024. & F(Tech)/Nagaur(Merta)/4(1)/2008-2009/3242-3245 dated 11/12/2019, Order No. -2019-2020/CPM/5577. Valid up to 30.11.2024
6	The particulate matter and gaseous emissions (SOx, NOx, CO, CO2 etc) from various processes/ units/storages shall conform to the standards prescribed by the RPCB/CPCB or under the Environment (Protection) Rules' 86 from time to time.	We are achieving the particulate matter and gaseous emission as per prescribed standards by the RPCB/CPCB. For continuous emission monitoring system is installed at site and connected to RSPCB and CPCB servers. Refer Annexure: 2 Approved lab result copy attached.
7	That the grant of this E.C. is issued from the environmental angle only, and does not absolve the project proponent from the other statutory obligations prescribed under any other Jaw or any other instrument in force. The sole and complete responsibility, to comply with the conditions laid down in all other laws for the time-being in force, rests with the industry/unit/project proponent. Any appeal against this environmental clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010	We are communicating agreement.
8	At no time, the emissions shall go beyond the prescribed standards. In the event of failure of any pollution control system adopted by the unit, the unit shall immediately put off operation and shall not restart until the control measures are rectified to achieve the desired efficiency.	We have interlocked the pollution control equipment with the power supply to the production/process.
9	The PP shall install adequate dust collection and extraction system to control fugitive dust emissions at loading/unloading points and at all the transfer points. For source emission control, bag filters shall be provided on clinker hopper, cement silo, fly ash silo, elevator; packer: cement transport equipment etc which will also contribute to reduce fugitive emissions. The fugitive emissions during loading and unloading shall be suitably controlled. Fugitive dust emissions from ball mill and storage areas shall be collected in bag filters and recycled back to the process. Storage of raw material shall be in closed roof sheds. Water sprinkling arrangement shall be made in the raw material stock yard and cement bag loading areas.	We have installed adequate dust collection and extraction system to control fugitive dust emission at loading, unloading point and all the transfer point as per provided APCDs detail. We have also implemented road sweeping and a truck mounted big vacuum cleaner for collection and control of any spillage. All the collected materials is being used in process. This has been verified by Regional Office during inspection.
10	Ambient air quality monitoring stations shall be set up in	Presently there are four number manual

	consultation with <i>RPCB</i> in the down wind direction as well as where maximum ground level concentration of PM and PM _{2.5} , SO _x , NO _x , CO, CO ₂ , are anticipated.	ambient air quality monitoring stations maintained at site and Four continuous ambient air quality monitoring station has been installed. The CAAQMS connected to RSPCB and CPCB servers for online ambient monitoring.
11	Air emission sampling facilities shall be provided for the emissions monitoring as per the Central Pollution Control Board guidelines, in consultation with <i>RPCB</i> .	Yes, we have provided adequate sampling and monitoring facilities at all the emission sampling point at site as per guidelines.
12	Data on ambient air quality and emissions shall be submitted to <i>RPCB</i> once in six months carried out by <i>MOEF/NABL/CPCB/Government approved Lab</i> .	Yes, we are regularly submitting the data and we will ensure further the same.
13	The PP shall not install any additional DG set or enhance the capacity of present DG set for the purpose of power requirement.	We have not installed any DG sets at site without prior permission.
14	Fugitive dust emissions shall be controlled as per relevant guidelines issued by <i>CPCB</i> .	We agree to comply as above details condition point number 9.
15	Handling, manufacture, storage and transportation of hazardous chemicals shall be in accordance with the Manufacture, Storage and Import of Hazardous Chemicals Rules, 1989 (amended till date).	We have provided proper Handling/Storage facility of Hazardous Waste as per guidelines.
16	The PP shall take adequate measures for the control of noise so as to keep the noise levels below 85 Db in the work environment. Persons working near the machines should be provided with well-designed ear muffs/plugs and other personnel protective equipment.	Noise monitoring is being done around plant boundary & working area at regular intervals. Noise levels are well within stipulated norms. Proper enclosures have been provided at high noise area and PPEs have been provided to the workers. Refer Annexure: 2 Approved lab result copy attached.
17	Suitable alarm system and standard procedure for transmitting the information on the occurrence of an accident to the proper focal point shall be established.	The alarm system has been established.
18	Efforts shall be made to increase green belt all around the premises. Native plant species shall be selected for this purpose in consultation with the local Forest Department. A green belt development plan be prepared and implemented so as to cover at least 33% area of the plot size.	More than 33% of the area covers plantation in the factory premises. We will also concerned with local forest department for increase in greenbelt. Refer Annexure : 3 Plant Plantation layout
19	A qualified person in the field of environment or separate Environmental Management Cell shall be established to implement and carry out various functions is set up under the control of a Senior Executive who will report directly to the head of the project.	Environment Department has been established and qualified persons has been appointed and his reporting to Unit Head.
20	As envisaged under the Environmental Management Plan the PP shall earmark an amount of Rs. 8.00 Crores towards initial capital cost and Rs. 40 Lacs towards annual recurring cost of implementing the Environmental Protection Measures. The funds earmarked for the environmental protection measures shall be kept in separate account and shall not be diverted for other purposes and year wise expenditure shall be reported to <i>RPCB</i> under the rules prescribed for environmental audit.	We shall implement Environment management Plan according to submitted project report and expenditure detail provide to <i>RSPCB</i> in the annual audit report.
21	Implementation of the environmental safeguards like firefighting, water harvesting etc. along with socio economic measures like group insurance, free medical facilities, ESI/EPF facilities to the employees as envisaged under the Environmental Management Plan; details are to be submitted to the Rajasthan Pollution Control Board, at the time of applying for consent to establish/ operate.	We are communicating the agreement.
22	As committed the PP shall earmark an additional amount of	We are communicating the agreement.



	Rs.22500.00 (1.5% of proposed project cost of 15 lacs) for implementing various activities specified under the earlier EC granted by SEIAA as per CER action plan.	We will implementing various activities specified in during PH.
23	The PP shall ensure that, the EC letter as well as the status of compliance of EC conditions and the monitoring data are placed on company's website and displayed at the project site.	We upload six monthly compliance in our company website as well as our project site display board.
24	Besides the above conditions the PP shall make strict compliance of the conditions stipulated under earlier EC.	Agreed. We will comply.

B General Condition:

S.No.	Conditions	Compliance
1	The environmental safeguards contained in Form 1-A shall be implemented in letter and spirit.	We are communicating the agreement.
2	Six monthly monitoring reports shall be submitted to Rajasthan and Rajasthan State Pollution Control Board.	We are submitting regular six monthly monitoring reports to RSPCB. Presently, we are regularly / timely submitting the compliance report to concerned department of present EC.
3	Officials of the RPCB, who would be monitoring the implementation of environmental safeguards, shall be given full cooperation facilities and documents/data by the PP during their inspection. A complete set of all the documents submitted to SEIAA, Rajasthan shall be forwarded to Rajasthan State Pollution Control Board.	Agreed, we will cooperate for the same.
4	In case of any change(s) in the scope of the project, the PP requires a fresh appraisal by SEIAA/SEAC, Rajasthan.	Agreed, we will cooperate for the same.
5	The SEIAA/SEAC, Rajasthan reserves the right to add additional safeguard measures subsequently, if found necessary, and to take action including revoking of the environmental clearance under the provisions of the Environment (Protection) Act-1986, to ensure effective implementation of the suggested safeguard measures in a time bound and satisfactory manner.	Agreed, we are communicating the agreement.
6	All the other statutory clearances such as the approvals for storage of diesel from the Chief Controller of Explosives, Fire department, Civil Aviation Department, Forest Conservation Act, 1980 and Wildlife (protection) Act, 1972 etc. shall be obtained, as may be applicable, by PP from the competent authority.	Agreed, we are communicating the agreement.
7	Environmental clearance is subject to final order of the Hon'able Supreme court of India in the matter of Goa Foundation Vs union of India in Writ Petition (Civil) No 460 of the year 2004 as may be applicable to this project.	Agreed, we are communicating the agreement.
8	The PP shall ensure advertising in at least two local newspapers widely circulated in the region, one of which shall be in vernacular language that, the project has been accorded environmental clearance and copies of the clearance letters are available with SEIAA, Rajasthan and the Rajasthan State Pollution Control Board and may also be seen on the website of the Board at www.rpcb.nic.in . The advertisement shall be made within 7(seven) days from the date of issue of environmental clearance and a copy shall also be forwarded to the SEIAA, Rajasthan and Regional Office, Jaipur(S) of the Board.	Grant of Environment Clearance was advertised in Dainik Bhasker on dated 06.04.2019 Page. No. 19 and in Rajasthan Patrika dated 06.04.2019 Page No. 11 Refer Annexure 1 attached.
9	These stipulations would also be enforced amongst the others under the provisions of Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Public Liability (Insurance) Act, 1991 and EIA Notification' 06.	Agreed, we are communicating the agreement.
10	Under the provisions of Environment (Protection) Act. 1986, legal action shall be initiated against the proponent, if it was found that	Agreed, we are communicating the agreement.



	construction of the project has been started without obtaining environmental clearance.	
11	Environment clearance is subject to the specific condition that the PP shall obtain prior clearance from forestry and wild life angle including clearance from the standing committee of the national Board for wild life, if applicable. It is further categorically stated that grant of EC does not imply that forestry and wild life clearance shall be granted to the project and that their proposals for forestry and wild life clearance will be considered by the respective authorities on their merits and decision taken. The investment made in the project, if any, based on environment clearance so granted, in anticipation of the clearance from forestry and wildlife angle shall be entirely at the cost and risk of project proponent and authority of ministry of MoEF shall not be responsible in this regard in any manner.	Agreed, we are communicating the agreement.

Health Medical checkup report attached **Refer Annexure: 4**

We Hope you will find the document in order.

Thanking you,

Yours faithfully,

For J. K. White Cement Works,



Dr. Rajeev Kumar Bagariya
(Environment Head)

Encl: Annexure- 1 & 4.

Reg/Ad CC: Member Secretary –SEIAA
Rajasthan State pollution control Board
4, institutional Area, Jhalana Dungri, Jaipur (Raj)-302004

Reg/Ad CC: Member Secretary
Rajasthan State pollution control Board
4, institutional Area, Jhalana Dungri, Jaipur (Raj)-302004

Reg/Ad CC: Regional Officer,
Rajasthan State Pollution Control Board,
First Floor, Sehkar Bhoomi Vikas Bank Ltd., Nagaur- 341001

Reg/Ad CC: The Member Secretary,
SEIAA, Rajasthan,
Main Building, Room NO.5221, Secretariat, Jaipur

ट स्थापना, मंदिरों में धार्मिक कार्यक्रमों के दौरान बड़ी संख्या में पहुंचेंगे श्रद्धालु खाड़ा मंदिर में 9 दिन होंगे विशेष आयोजन



पुष्टिकर मोहला मंडल ने भेट किया डा-फ्राज, अब शादी ब्याह में खाद्य सामग्री रहेगी सुरक्षित

भास्कर संवाददाता: गेड़ता सिटी

विद्यालय में रंगोली के लिए किया प्रेरित

रंगोली निकाली गई। साथ ही विद्यालय प्रांगण में रंगोली भी बनाई गई एवं मतदाताओं को अधिक से अधिक संख्या में मतदान करने के लिए प्रेरित किया गया। इस दौरान प्रधानाध्यापक खंडोयाराम बेड़ा, अध्यापक रामदेव बेड़ा, अध्यापक राजेन्द्र प्रसाद, आंगनवाड़ी कार्यकर्ता लक्ष्मी देवी, सहस्त्रिका मेना बानो आदि मौजूद रहे।

कोर्स का समापन

पाबूजी की धाम पर धार्मिक कार्यक्रम 26 को

भास्कर संवाददाता: संजु

पाबूजी की धाम पर एक दिवसीय प्रवचनों का आयोजन 26 अप्रैल को होगा। पाबूजी की धाम निज धृण के भोपा पन्नाम देवामी ने बताया कि शक्रवार को अंतरराष्ट्रीय संत कपाराम

महाराज व राजाराम महाराज प्रवचन देंगे। संतों के आगमन पर शोभायात्रा का आयोजन होगा। वहीं भक्ति संख्या का आयोजन होगा। सत्संग के दौरान गायक कलाकार सोन सिंह ठाकुर एंड पार्टी पाबूजी की भासनी के कलाकार भजनों को प्रस्तुतियां देंगे।

नववर्ष की हार्दिक शुभकामनाएं

विक्रम संवत् 2076 के पहले सूर्योदय के साथ नवकरना, बीरबड़, एरिया, बिदिदाय के समस्त मार्बल व्यापारियों को नववर्ष की हार्दिक शुभकामनाएं। यह नववर्ष आप श्री व समस्त भारत राष्ट्र के लिए शुभ, समृद्धिदायी और मंगलकारी हो।

मकराना रीको एरिया मार्बल एसोसिएशन

एच1/320, रीको इण्डस्ट्रीयल एरिया, बिदिदाय-मकराना
फोन: 01588-262311, email: marbleassociation@gmail.com
Visit us at: www.makranamarbles.in

सूचना

सर्व साधारण को सूचित किया जाता है कि मैसर्स जे.के. स्टाईट सोल्यूशंस वर्क्स (प्राइवेट लिमिटेड) सोल्यूशंस लि. (प्राइवेट लिमिटेड) मोटन एडमिनिस्ट्रेशन प्रोपर्टी प्रमाण पत्र (Environmental Clearance) SEIAA राजस्थान द्वारा पत्रांक F1(4)/SEIAA/SEAC-Raj/Sectt/Project/Cat.7(d)B1(367)2018-19 दिनांक 29.03.2019 को जारी की जा चुकी है। जिसकी प्रति SEIAA राजस्थान एवं राजस्थान राज्य प्रदूषण नियंत्रण मण्डल जयपुर में व वेबसाइट www.rpcb.nic.in पर भी उपलब्ध है।

राजीव शर्मा, प्रबंधक
जे.के. स्टाईट सोल्यूशंस वर्क्स
मोटन, नागौर (राज.)

महिला: शर्मा

में बताया कि पांच दशक तक सक्रिय राजनीति में बख् जगजीवनराम जी ने अपना पूर्ण जीवन देश की सेवा व दलितों के उत्थान के लिए समर्पित कर दिया। उनके प्रयासों के कारण ही दलितों को आरक्षण मिला, शिक्षा और नौकरी मिली तथा बराबरी वाले समाज में बराबर उठने-बैठने की महत्ता मिली। व्याख्यानमाला में व्याख्याता डॉ. प्रगति भटनागर, कमल कुमार मोदी, अभिषेक चारण, रत्ना चौधरी, अलबीर सिंह चारण, सोनिका जैन, योगेश टांक आदि उपस्थित रहे।

Date 06/04/2019

त्रिका नागौर आसपास

राजस्थान पत्रिका . patrika.com 11

ब्रह्माणी माता मंदिर में घट

ब्रह्मालाल, सुभाष, सिपलाल, गुरवारा, ओमप्रकाश राहड़, रविन्द्र सहित पदाधिकारियों व कार्यकर्ताओं ने मामाशाही का आगार जलाया।

श्री. जागरण की शुरुआत गौधाम के विधानाचार्य महाराज गणपति चन्दना से की।

किसान दुर्गाराम सेन ने बताया कि रबी फसलों की कटाई का वक्त चल रहा है, ऐसे में अगर बरसात होती है तो ज़ीरा में सबसे ज्यादा नुकसान होगा। शुक्रवार दोपहर में थोड़ी बूँदबांदी होती ही किसान अपनी कीमती फसलों की समेटने में लगे नज़र आए।

कुचेरा कस्बे सहित आस पास के ग्रामीण क्षेत्र में शुरू वार को दिन में तापमान बढ़ने व लू चलने के बाद मौसम ने करवट बदली और तेज़



कुचेरा शुक्रवार दोपहर घाए बादल और बाद में हुई बूँदबांदी।

गर्जना के साथ बूँदबांदी हुई। इससे शुरू होने से किसान चिंतित नज़र आये। गर्मी से थोड़ी राहत मिली, वहीं बारिश

भाजपा मूण्डवा शहर कार्यकारिणी घोषित

मूण्डवा, भारतीय जनता पार्टी मूण्डवा शहर मंडल कार्यकारिणी का बिस्तार किया गया है। मंडल अध्यक्ष मुकेश वैष्णव ने बताया कि नागौर विधायक मोहनराम चौधरी, जिलाध्यक्ष रामकांत शर्मा को अनुशंसा व लक्ष्मीनारायण मुण्डेल, रामानुज रतवा, रामकुमार शर्मा, श्यामसुंदर जागीड़ की सहमति से कार्यकारिणी का विस्तार किया गया। इसमें मनोज मुंडेल, मुरलीधर रतवा व मुखराज राव को महामंत्री मनोनीत किया गया। नंदकिशोर पालीवाल, चैनाराम टेलर, झालाराम भैगवाल, सत्यनारायण चौकीदार, हनुमान जंगीड़, जयगोपाल

खंडेलवाल, धनश्याम प्रजावत व कमलकिशोर वैष्णव को उपाध्यक्ष बनाया गया है। किशोर मुंडेल, मनोज राठी, गंगाराम चौकीदार, कमलकिशोर मण्डण, कालुराम मुण्डेल, कालू खाँ, सुखदेव चौकीदार व दिनेश मुंडेल को मंत्री, श्रीवास्तव दाधीच को मिडिया प्रभारी, रीतानराम मेधवाल को आईटी सेल प्रभारी, सम्पतलाल गेपाला को कोषाध्यक्ष, भारत कुमार वर्मा व शिव चौधरी को प्रवक्ता, सिक्कंदर खत्री को कार्यालय मंत्री, शिवप्रताप भट्ट, अजित नाथक तथा जयराम बाराहा को सहमंत्री मनोनीत किया गया है।

को मिलने लगी धमकी



श्री. गौ तस्करों के खिलाफ कार्रवाई की मांग को लेकर ज्ञापन देते श्री चंदावता के ग्रामीण।

माम घाट, हड़मान बिहियासर, म धुवाण, रामरवश्य बिजोई, राम आदि के नेतृत्व में धाने ग्रामीणों ने ज्ञापन देकर बताया कि 3 अप्रैल को निम्नलिखित सरहद से आवाज़ साफ़ दो जगहों में भरकर खाना हुए

डाबरियाणी गांव में फ़क़र पुलिस के हथाले कर दिया। इसका मोड़तरोड़ थाने में मुकदमा भी दर्ज कराया गया।

दी धमकी

ग्रामीणों ने बताया कि इस घटना को लेकर निम्नलिखित चंदावता के ग्रामीणों ने सर्वसभा की बैठक कर समझाइस के प्रयास किए, लेकिन न तो वे बैठक में आए और ना ही माने। उन्होंने बताया कि शुक्रवार को गांव का प्रेमसुख निवाड पुत्र रामकिशोर अपनी दुकानें जो रहा था रास्ते में हराराम लौहार, छोटाराम, मुखाराम पुत्र सौराराम लौहार सहित दो तीन महिलाओं ने एकत्र होकर गाली गलौच की। प्रेमसुख ने फोन कर ग्रामीणों को बुलाया तो उन्होंने ग्रामीणों से भी गाली गलौच की और सभी को देख लेने की धमकी दी।

पत्रिका
विस्तृत खबरों और
फोटोग्राफ्स के लिए देखें...
patrika.com

सूचना
सर्वे साधारण को सूचित किया जाता है कि नैसर्ग जे.के. कार्बट सीमेंट वर्क (यूनिट ऑफ जे.के. सीमेंट लि.) गौटन सहस्रौल मेड़तासिटी जिला नागौर को पर्यावरणीय अनापत्ति प्रमाण पत्र (Environmental Clearance) SEIAA राजस्थान द्वारा पत्रांक F1(4)/SEIAA/SEAC-Raj/Sectt/Project/Cat.7(d)81(367)2018-19 दिनांक 29.03.2019 को जारी की जा चुकी है। जिसको प्रति SEIAA राजस्थान एवं राजस्थान राज्य प्रदूषण नियंत्रण मण्डल जयपुर में व वेबसाइट www.rpcb.nic.in पर भी उपलब्ध है।
राजीव शर्मा, यूनिट हेड
जे.के. कार्बट सीमेंट वर्क
गौटन, नागौर (राज.)



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001



ANNEXURE: 2

Test Report

Sample Number : VEL/JKAN/04

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vlt. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Sample Description : Ambient Noise
Scope of Monitoring : Regulatory Requirement
Protocol Used : IS 9889, IS 9876
Instrument Used : SLM

Report No. : VEL/N/2106210020/A
Format No : 7.8 F-01
Party Reference No : NIL
Report Date : 29/06/2021
Receipt Date : 21/06/2021
Sampling Duration : 24 Hrs.
Sample Collected by : VEL Team
Instrument : Calibrated
Calibration Status :

General Information
Sampling Location : 132 KVSS
Instrument Code : VEL/JAI/SLM/10
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 06:00 TO 06:00 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Parameter Required : As Per Work Order

S.No.	Test Parameters	Protocol	Test Result dB (A)	
			Day Time	Night Time
1	L max	IS: 9889-1981, IS 9876: 1981	70.1	62.9
2	L min	IS: 9889-1981, IS 9876: 1981	48.5	45.3
3	Leq	IS: 9889-1981, IS 9876: 1981	63.8	55.2

Category of Zones	Leq in dB(A)	
	Day	Night
Industrial	75	70
Commercial	65	55
Residential	55	45
Silence Zone	50	40

1. Day Time is from 6:00 AM to 10:00 PM.
2. Night Time is reckoned between 10:00 PM to 6:00 AM
3. Silence Zone is defined as an area up to 100m around premises of Hospitals, Educational Institutions and Courts. Use of vehicle horn, loudspeaker and bursting of crackers is banned in these zones.
Note: Mixed categories of areas be declared as one of the four above mentioned categories by the competent Authority and the corresponding standards shall apply

DINESH PALSANIYA

End of Report

(Checked By)
DY TECHNICAL MANAGER

RAJ KUMAR YADAV
(Authorized Signatory)
G.M. LAB OPERATION



Test Report

Sample Number : VEL/JK/AN/01
Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Goran, Dist. : Nagaur, Rajasthan
Sample Description : Ambient Noise
Scope of Monitoring : Regulatory Requirement
Protocol Used : IS 9889, IS 9876
Instrument Used : SLM
Report No. : VEL/N/2108210017/A
Format No : 7.8 F-01
Party Reference No : NIL
Report Date : 28/06/2021
Receipt Date : 21/06/2021
Sampling Duration : 24 Hrs.
Sample Collected by : VEL Team
Instrument : Calibrated
Calibration Status :

General Information

Sampling Location : EDP / Club Building
Instrument Code : VEL/JAI/SLM/09
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 05.00 TO 06.00 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 39
Surrounding Activity : Human, Vehicular & Other Activities
Parameter Required : As Per Work Order

S.No.	Test Parameters	Protocol	Test Result dB (A)	
			Day Time	Night Time
1	L max	IS: 9889-1981, IS 9876: 1981	64.5	64.5
2	L min	IS: 9889-1981, IS 9876: 1981	48.9	37.6
3	Leq	IS: 9889-1981, IS 9876: 1981	55.2	42.2

Category of Zones	Leq in dB(A)	
	Day	Night
Industrial	75	70
Commercial	65	55
Residential	55	45
Silence Zone	50	40

1. Day Time is from 6.00 AM to 10.00 PM
2. Night Time is reckoned between 10.00 PM to 6.00 AM
3. Silence Zone is defined as an area up to 100m around premises of Hospitals, Educational Institutions and Courts. Use of vehicle horn, loudspeaker and bursting of crackers is banned in these zones.
Note: Mixed categories of areas be declared as one of the four above mentioned categories by the competent Authority and the corresponding standards shall apply.

End of Report

TECHNICAL MANAGER

RAJ KUMAR YADAV
(Authorised Signatory)
G.M. LAB OPERATION



Test Report

Sample Number : VEL/JK/AN/02
Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. - Nagaur, Rajasthan
Report No. : VEL/N/2105210018/A
Format No : 7.8 F-01
Party Reference No : NIL
Report Date : 28/06/2021
Receipt Date : 21/06/2021
Sampling Duration : 24 Hrs
Sample Collected by : VEL Team
Instrument : Calibrated
Calibration Status : Calibrated

Sample Description : Ambient Noise
Scope of Monitoring : Regulatory Requirement
Protocol Used : IS 9989, IS 9876
Instrument Used : SLM

General Information

Sampling Location : CS - 11
Instrument Code : VEL/JA/SLM/08
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 06.00 TO 06.00 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 39
Surrounding Activity : Human, Vehicular & Other Activities
Parameter Required : As Per Work Order

S.No.	Test Parameters	Protocol	Test Result dB (A)	
			Day Time	Night Time
1	L max	IS: 9989-1981, IS 9876: 1981	66.2	66.3
2	L min	IS: 9989-1981, IS 9876: 1981	47.3	39.9
3	Leq	IS: 9989-1981, IS 9876: 1981	54.2	47.9

Category of Zones	Leq in dB(A)	
	Day	Night
Industrial	75	70
Commercial	65	55
Residential	55	45
Silence Zone	50	40

1. Day Time is from 6.00 AM to 10.00 PM.
2. Night Time is reckoned between 10.00 PM to 6.00 AM.
3. Silence Zone is defined as an area up to 100m around premises of Hospitals, Educational Institutions and Courts. Use of vehicle horn, loudspeaker and bursting of crackers is banned in these zones.
Note: Mixed categories of areas be declared as one of the four above mentioned categories by the competent Authority and the corresponding standards shall apply.

End of Report

DINESH PALSANIYA

(Checked By)

TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Test Report

Sample Number : VEL/JKAN/03
Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) V. & P. Gofan, Dist. - Nagaur, Rajasthan
Report No. : VEL/N/2106210019/A
Format No : 7.5 F-01
Party Reference No : NIL
Report Date : 26/06/2021
Receipt Date : 21/06/2021
Sampling Duration : 24 Hrs
Sample Collected by : VEL Team
Instrument : Calibrated
Calibration Status : Calibrated

Sample Description : Ambient Noise
Scope of Monitoring : Regulatory Requirement
Protocol Used : IS 9889, IS 9876
Instrument Used : SLM

General Information

Sampling Location : Rest Shelter / Dolomite Ramp
Instrument Code : VEL/JA/SJM/07
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 05.00 TO 05.00 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Parameter Required : As Per Work Order

S.No.	Test Parameters	Protocol	Test Result dB (A)	
			Day Time	Night Time
1	L max	IS: 9889-1981, IS 9876: 1981	76.1	65.2
2	L min	IS: 9889-1981, IS 9876: 1981	49.3	38.6
3	Leq	IS: 9889-1981, IS 9876: 1981	67.9	57.2

Category of Zones	Leq in dB(A)	
	Day	Night
Industrial	75	70
Commercial	65	55
Residential	55	45
Silence Zone	50	40

1. Day Time is from 6.00 AM to 10.00 PM
2. Night Time is reckoned between 10.00 PM to 6.00 AM
3. Silence Zone is defined as an area up to 100m around premises of Hospitals, Educational Institutions and Courts. Use of vehicle horn, loudspeaker and bursting of crackers is banned in these zones.
Note: Mixed categories of areas be declared as one of the four above mentioned categories by the competent Authority and the corresponding standards shall apply

DINESH PALSANIYA

End of Report

(Checked By)
DY TECHNICAL MANAGER

RAJ KUMAR YADAV
(Authorized Signatory)
G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VELJK/AA/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vel & Po. Gdhan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210020/A

Format No. : 7.8 F-01

Party Reference No. : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : AMBIENT AIR

General Information

Sampling Location : 132 KVSS
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VELJKA/RDS/10/FPS/08
Instrument Calibration Status : Calibrated
Latitude : 26°54'47.05"
Longitude : 73°74'51.38"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 16:30 TO 16:30 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS-5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Particulate Matter (as PM -10)	IS:5182 (P- 23)-2006, RA. 2017	77.71	µg/m³	100
2	Particulate Matter (as PM - 2.5)	IS:5182 (P- 24)-2019	44.48	µg/m³	60
3	Nitrogen Dioxides (as NO2)	IS:5182 (P- 6)-2006 RA.2017	16.39	µg/m³	80
4	Sulphur Dioxide (as SO2)	IS:5182 (P- 2)-2001, RA. 2017	10.52	µg/m³	80
5	Benzene (as C6H6)	IS 5182 (P-11)-2005 RA.2017	BDL (*DL1.0)	µg/m³	5.0
6	Ammonia (as NH3)	Methods of air sampling and analysis, 3rd ed., 1988, Method No. 401	5.53	µg/m³	400.0
7	Ozone (as O3)	IS 5182 (P-9):1974 RA.2014	15.49	µg/m³	180.0
8	Lead (as Pb)	IS 5182 (P-22) : 2004 RA.2014	0.12	µg/m³	1.0
9	Arsenic (as As)	Methods of air sampling and analysis, 3rd ed., 1988, Method No. 302	BDL (*DL1.0)	ng/m³	6.0
10	Nickel (as Ni)	USEPA compendium IO-3.2, 1999	BDL (*DL 5.0)	ng/m³	20.0
11	Benzo (alpha) Pyrene-Particulate Phase Only	IS:5182 (P-12):2004 RA.2014	BDL (*DL 0.5)	ng/m³	1.0

DINESH SANSANIYA

TECHNICAL MANAGER

www.vardan.co.in

Note: Terms & conditions refer on backside of test report.

RAJ KUMAR YADAV

G.M. LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/01

BDL(Below Detection Limit),DL(Detection Limit)

DINESH PALSANIYA

TECHNICAL MANAGER

Report No. : VEL/A/2105210020/A

End of Report

RAJ KUMAR YADAV

(Authorized Signatory)
G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210020/B

Format No : 7.8 F-01

Party Reference No : Nil

Report Date : 28/06/2021

Period of Analysis : 21/05/2021-28/06/2021

Receipt Date : 21/05/2021

Sample Description : AMBIENT AIR

General Information
Sampling Location : 132 KVSS
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VEL/JA/RDS/10/FPS/08
Instrument Calibration Status : Calibrated
Latitude : 26°54'47.05"
Longitude : 73°74'51.38"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/05/2021 To 11/06/2021
Time of Monitoring : 16.30 TO 16.30 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS :5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Carbon Monoxide (as CO)	By Analyzer	0.50	mg/m ³	4.0

**BDL(Below Detection Limit), **DL(Detection Limit)

End of Report

DINESH PALSANIYA

(Checked By)
DY TECHNICAL MANAGER

RAJKUMAR YADAV
(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/02

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2105210317/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/05/2021

Period of Analysis : 21/05/2021-28/05/2021

Receipt Date : 21/05/2021

Sample Description : AMBIENT AIR

General Information

Sampling Location : Rest Shelter / Dolomite Ramp
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VEL/JA/RDS/33/FPS/27
Instrument Calibration Status : Calibrated
Latitude : 26°54'53.42"
Longitude : 73°74'21.75"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 17:40 TO 17:40 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS :5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Particulate Matter (as PM -10)	IS:5182 (P- 23)-2006, RA. 2017	81.53	µg/m ³	100
2	Particulate Matter (as PM - 2.5)	IS:5182 (P- 24)-2019	43.32	µg/m ³	60
3	Nitrogen Dioxides (as NO ₂)	IS:5182 (P- 6)-2006 RA,2017	28.16	µg/m ³	80
4	Sulphur Dioxide (as SO ₂)	IS:5182 (P- 2)-2001, RA, 2017	17.16	µg/m ³	80
5	Benzene (as C ₆ H ₆)	IS:5182 (P-11)-2006 RA,2017	BDL (*DL1.0)	µg/m ³	5.0
6	Ammonia (as NH ₃)	Methods of air sampling and analysis,3rd ed.,1988, Method No. 401	6.79	µg/m ³	400.0
7	Ozone (as O ₃)	IS:5182 (P-9):1974 RA,2014	11.19	µg/m ³	180.0
8	Lead (as Pb)	IS:5182 (P-22) : 2004 RA,2014	0.22	µg/m ³	1.0
9	Arsenic (as As)	Methods of air sampling and analysis,3rd ed.,1988, Method No.302	BDL (*DL1.0)	ng/m ³	6.0
10	Nickel (as Ni)	USEPA compendium IO-3.2,1999	BDL (*DL 5.0)	ng/m ³	20.0
11	Benzo (alpha) Pyrene-Particulate Phase Only	IS:5182 (P-12):2004 RA,2014	BDL (*DL 0.5)	ng/m ³	1.0

DINESH PALSANIYA

RAJ KUMAR YADAV

BY TECHNICAL MANAGER
www.vardan.co.in

G.M. LAB OPERATION
Page No. 1/2

Note: Terms & conditions refer on backside of test report.

Ph: 0141-2983404, 9810355569, 9953147268 E-mail: jaipur@vardanenvironet.com



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/02

Report No. : VEL/A/2106210017/A

**BDL(Below Detection Limit) **DL(Detection Limit)

End of Report

DINESH PALSANIYA

(Checked By)

NY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signature)
M. LAB OPERATOR



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001

Test Report

Sample Number : VEL/JK/AA/02

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist -
Nagaur, Rajasthan

Report No. : VEL/A/2106210017/B

Format No. : 7.5 F-01

Party Reference No. : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : AMBIENT AIR

General information
Sampling Location : Rest Shelter / Dolomite Ramp
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VEL/JA/RDS/33/FPS/27
Instrument Calibration Status : Calibrated
Latitude : 26°54'53.42"
Longitude : 73°74'21.75"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 17:40 TO 17:40 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS :5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Carbon Monoxide (as CO)	By Analyzer	0.80	mg/m ³	4.0

**BDL(Below Detection Limit) **DL(Detection Limit)

End of Report

DINESH PALSANIYA

(Checked By)
DY TECHNICAL MANAGER

RAJ KUMAR YADAV

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001



Test Report

Sample Number : VEL/JK0AA/04

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210016/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/08/2021

Sample Description : AMBIENT AIR

General Information

Sampling Location

Sample Collected by : CS - 11

Sampling Equipment used : VEL Team

Instrument Code : RDS/FPS

Instrument Calibration Status : VEL/JA/RDS/32/FPS/26

Latitude : Calibrated

Longitude : 26°54'12.33"

Meteorological condition during monitoring : 73°74'60.43"

Date of Monitoring : Clear Sky

Time of Monitoring : 10/06/2021 To 11/06/2021

Ambient Temperature (°C) : 17.28 TO 17.28 Hrs.

Surrounding Activity : Min. 29 Max. 38

Scope of Monitoring : Human, Vehicular & Other Activities

Sampling & Analysis Protocol : Regulatory Requirement

Sampling Duration : IS-5182

Parameter Required : 24 Hrs.

: As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Particulate Matter (as PM - 10)	IS-5182 (P- 23)-2006, RA. 2017	63.60	µg/m³	100
2	Particulate Matter (as PM - 2.5)	IS-5182 (P- 24)-2019	25.16	µg/m³	60
3	Nitrogen Dioxides (as NO2)	IS-5182 (P- 6)-2006 RA.2017	16.39	µg/m³	80
4	Sulphur Dioxide (as SO2)	IS-5182 (P- 2)-2001, RA. 2017	9.29	µg/m³	80
5	Benzene (as C6H6)	IS 5182 (P-11)-2006 RA.2017	BDL (*DL 1.0)	µg/m³	5.0
6	Ammonia (as NH3)	Methods of air sampling and analysis, 3rd ed., 1988, Method No. 401	BDL (*DL 2.0)	µg/m³	400.0
7	Ozone (as O3)	IS 5182 (P-9)-1974 RA.2014	8.61	µg/m³	180.0
8	Lead (as Pb)	IS 5182 (P-22) : 2004 RA.2014	0.13	µg/m³	1.0
9	Arsenic (as As)	Methods of air sampling and analysis, 3rd ed., 1988, Method No.302	BDL (*DL 1.0)	ng/m³	6.0
10	Nickel (as Ni)	USEPA compendium IO-3.2, 1999	BDL (*DL 5.0)	ng/m³	20.0
11	Benzo (alpha) Pyrene-Particulate Phase Only	IS-5182 (P-12):2004 RA.2014	BDL (*DL 0.5)	ng/m³	1.0

DINESH PALSANIY

NY TECHNICAL MANAGER

RAJ KUMAR YADAV

G M LAB OPERATION

Page No. 1/2

www.vardan.co.in

Note: Terms & conditions refer on backside of test report.

Ph: 0141-2983404, 9810355569, 9953147268 E-mail: Jaipur@vardanenviromet.com



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF & CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VELJK/AA/04

**BDL(Below Detection Limit), **DL(Detection Limit)

Report No. : VEL/A/2106210016/A

End of Report

DINESH PALSANIYA

(Checked By)

SV TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signature)
G M LAM OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001

Test Report

Sample Number : VEL/JKAA/04

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210018/B

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : AMBIENT AIR

General Information
Sampling Location : CS - 11
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VEL/JA/RDS/32/FPS/26
Instrument Calibration Status : Calibrated
Latitude : 26°04'12.33"
Longitude : 73°24'00.43"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 17.28 TO 17.28 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 38
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS :5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Carbon Monoxide (as CO)	By Analyzer	0.49	mg/m ³	4.0

**BDL(Below Detection Limit), **DL(Detection Limit)

End of Report

DINESH PALSANIYA

(Checked By)
DY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001

Test Report

Sample Number : VELUK/AA/03

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210013/A

Format No : 7.8 F.01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : AMBIENT AIR

General Information

Sampling Location

: EDP- Club Building

Sample Collected by

: VEL Team

Sampling Equipment used

: RDS/FPS

Instrument Code

: VEL/JA/RDS/07/FPS/10

Instrument Calibration Status

: Calibrated

Latitude

: 26°54'16.03"

Longitude

: 73°7'42.87"

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 10/06/2021 To 11/06/2021

Time of Monitoring

: 17.00 TO 17.00 Hrs.

Ambient Temperature (°C)

: Min. 29 Max. 39

Surrounding Activity

: Human, Vehicular & Other Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS-5182

Sampling Duration

: 24 Hrs.

Parameter Required

: As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Particulate Matter (as PM -10)	IS:5182 (P- 23)-2006,RA, 2017	74.29	µg/m ³	100
2	Particulate Matter (as PM - 2.5)	IS:5182 (P- 24)-2019	30.85	µg/m ³	60
3	Nitrogen Dioxides (as NO2)	IS:5182 (P- 6)-2006 RA,2017	18.13	µg/m ³	80
4	Sulphur Dioxide (as SO2)	IS:5182 (P- 2)-2001, RA, 2017	11.49	µg/m ³	80
5	Benzene (as C6H6)	IS 5182 (P-11)-2006 RA,2017	BDL (*DL1.0)	µg/m ³	5.0
6	Ammonia (as NH3)	Methods of air sampling and analysis,3rd ed.,1988, Method No. 401	3.78	µg/m ³	400.0
7	Ozone (as O3)	IS 5182 (P-9):1974 RA,2014	13.77	µg/m ³	180.0
8	Lead (as Pb)	IS 5182 (P-22) : 2004 RA,2014	0.16	µg/m ³	1.0
9	Arsenic (as As)	Methods of air sampling and analysis,3rd ed.,1988, Method No.302	BDL (*DL1.0)	ng/m ³	5.0
10	Nickel (as Ni)	USEPA compendium IO-3.2,1999	BDL (*DL 5.0)	ng/m ³	20.0
11	Benzo (alpha) Pyrene-Particulate Phase Only	IS:5182 (P-12):2004 RA,2014	BDL (*DL 0.5)	ng/m ³	1.0

DINESH PALSANIYA

BY TECHNICAL MANAGER

www.vardan.co.in

Note: Terms & conditions refer on backside of test report.

RAJ KUMAR YADAV

G M LAB OPERATION

Ph: 0141-2983404, 9810355569, 9953147268 E-mail: jaipur@vardanenvirolab.com



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/03

Report No. : VEL/A/2106210019/A

**BDL(Below Detection Limit) **DL(Detection Limit)

DINESH PALSANIYA

End of Report


DINESH PALSANIYA
MANAGER

RAJ KUMAR YADAV


(Authorized Signature)
GM LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/AA/03

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Goban, Dist. -
Nagaur, Rajasthan

Report No. : VEL/A/2106210019/B

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : AMBIENT AIR

General Information

Sampling Location : EDP- Club Building
Sample Collected by : VEL Team
Sampling Equipment used : RDS/FPS
Instrument Code : VEL/JA/RDS/07/FPS/10
Instrument Calibration Status : Calibrated
Latitude : 26°54'18.03"
Longitude : 73°74'24.87"
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 10/06/2021 To 11/06/2021
Time of Monitoring : 17.00 TO 17.00 Hrs.
Ambient Temperature (°C) : Min. 29 Max. 39
Surrounding Activity : Human, Vehicular & Other Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : IS :5182
Sampling Duration : 24 Hrs.
Parameter Required : As Per Work Order

S.No.	Parameters	Test Method	Results	Units	Limit as per CPCB
1	Carbon Monoxide (as CO)	By Analyzer	0.55	mg/m ³	4.0

**BDL(Below Detection Limit), **DL (Detection Limit)

End of Report

NESH PALSANIYA
(Checked By)

TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/JK/ST/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210008/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Raw Mill/Kin. ESP- 1
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 19 Min. (09.30 to 09.49 Hrs.)
Stack attached to : ESP
Make of stack : MS
Diameter of stack(m) : 2.1 m
Height of stack(m) : 65 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 32
Temperature of Stack Gases - Ts (°C) : 119
Velocity of Stack Gases (m/sec.) : 16.01
Flow rate of PM (LPM) : 44
Flow rate of Gas (LPM) : 2.0
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	23.91	mg/Nm3	30.0
2	Sulphur Dioxide (as SO2)	IS: 11255(P- 2): 1985, RA 2014	14.23	mg/Nm3	100
3	Oxide of Nitrogen as NO2	IS-11255 P-7, RA 2017	399.24	mg/Nm3	800

End of Report

DINESH PALSANIYA

(Checked By)
HEAD OFFICE MANAGER

RAJ KUMAR YADAV

(Authorized Signature)
G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/UK/ST/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210008/B

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/09/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General information
Sampling Location : Raw Mill/Kin. ESP-1
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 19 Min. (09:30 to 09:49 Hrs.)
Stack attached to : ESP
Make of stack : M/s
Diameter of stack(m) : 2.1 m
Height of stack(m) : 65 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 32
Temperature of Stack Gases - Ts (°C) : 113
Velocity of Stack Gases (m/sec.) : 16.01
Flow rate of PM (LPM) : 44
Flow rate of Gas (LPM) : 2.0
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Carbon Monoxide (as CO)	Co By Analyzer	18.11	mg/Nm3	Not Specified

End of Report

DESH PALSANIYA

(Checked By)

BY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001



Test Report

Sample Number: VEL/JK/ST/12

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210019/A
Format No : 7.6 F-01
Party Reference No : NIL
Report Date : 28/06/2021
Period of Analysis : 21/06/2021-28/06/2021
Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Dinker Quencher (Steam Exhaustor ESP)
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 25 Min. (10.15 to 10.40 Hrs.)
Stack attached to : ESP
Make of stack : Iron
Diameter of stack(m) : 1.65 m.
Height of stack(m) : 30 m.
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 36
Temperature of Stack Gases - Ts (°C) : 185
Velocity of Stack Gases (m/sec.) : 14.44
Flow rate of PM (LPM) : 41
Flow rate of Gas (LPM) : -
Sampling condition : -
Protocol used : OK
IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	26.52	mg/Nm3	30

End of Report

INEESH PALSANIYA

(Checked By)
DY TECHNICAL MANAGER

RAJ KUMAR YADAV
(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/JK/ST/08

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210015-A
Format No : 7.8 F-01
Party Reference No : Nil
Report Date : 28/05/2021
Period of Analysis : 21/05/2021-28/05/2021
Receipt Date : 21/05/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Cement Mill - 1&2
Sample Collected by : VEL Team
Date of Sampling : 11/05/2021
Sampling duration (Minutes) : 25 Min. (14.00 to 14.25 Hrs.)
Stack attached to : Bag Filter
Make of stack : MS
Diameter of stack(m) : 0.65 m
Height of stack(m) : 30 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 35
Temperature of Stack Gases - Ts (°C) : 61
Velocity of Stack Gases (m/sec.) : 10.36
Flow rate of PM (LPM) : 40
Flow rate of Gas (LPM) : -
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	13.16	mg/Nm3	30

End of Report

SHIRISH PALSANIYA

(Checked By)

BY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/JK/ST/09

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) VII, & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210016/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Cement Mill - 3
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 27 Min. (12:20 to 12:47 Hrs.)
Stack attached to : Bag Filter
Make of stack : MS
Diameter of stack(m) : 0.85 m
Height of stack(m) : 30 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 35
Temperature of Stack Gases - Ts (°C) : 64
Velocity of Stack Gases (m/sec.) : 6.83
Flow rate of PM (LPM) : 37
Flow rate of Gas (LPM) : -
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	14.86	mg/Nm3	30

End of Report

DINESH PALSANIYA

(Checked By)

CV TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G.M. LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001



Test Report

Sample Number : VEL/JK/ST/10

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po: Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210017/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Pot Coker Coal Mill - 2
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 30 Min. (11.35 to 12.05 Hrs.)
Stack attached to : Bag Filter
Make of stack : MS
Diameter of stack(m) : 0.8 m
Height of stack(m) : 31 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 33
Temperature of Stack Gases - Ts (°C) : 56
Velocity of Stack Gases (m/sec.) : 10.43
Flow rate of PM (LPM) : 34
Flow rate of Gas (LPM) : -
Sampling condition : OK
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	7.53	mg/Nm3	30

End of Report

DINESH PALSANIY

(Checked By)

QY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001



Test Report

Sample Number : VEL/JK/ST/11

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po: Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210018/A

Format No. : 7.8 F-01

Party Reference No. : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Pet Coker/Coal Mill - 3
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 23 Min. (11.00 to 11.23 Hrs.)
Stack attached to : Bag Filter
Make of stack : MS
Diameter of stack(m) : 0.954 m
Height of stack(m) : 40 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 33
Temperature of Stack Gases - Ts (°C) : 52
Velocity of Stack Gases (m/sec.) : 10.94
Flow rate of PM (LPM) : 44
Flow rate of Gas (LPM) : -
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	10.19	mg/Nm3	30

End of Report

DINEPAL SANIYA

(Checked By)

QV TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

G.M. LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/JK/ST/07

Name & Address of the Party : MIS JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210014/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : Lime Stone Crusher
Sample Collected by : VEL Team
Date of Sampling : 11/06/2021
Sampling duration (Minutes) : 21 Min. (15.10 to 15.31 Hrs.)
Stack attached to : Bag Filter
Make of stack : MS
Diameter of stack(m) : 0.8 m
Height of stack(m) : 16.5 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - T_a (°C) : 34
Temperature of Stack Gases - T_s (°C) : 47
Velocity of Stack Gases (m/sec.) : 12.05
Flow rate of PM (LPM) : 43
Flow rate of Gas (LPM) : -
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM)	IS: 11255 (Part1) : 1985, RA 2014	17.96	mg/Nm ³	30

End of Report

DIKSHU PAL

(Checked By)

BY TECHNICAL MANAGER

RAJKUMAR YADAV

(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/JK/ST/13

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210020/A

Format No : 7.6 F-01

Party Reference No : NIL

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : 250 KVA DG Set
Sample Collected by : VEL Team
Date of Sampling : 13/06/2021
Sampling duration (Minutes) : 56 Min. (13.00 to 13.56 Hrs.)
Stack attached to : DG Set
Make of stack : MS
Diameter of stack(m) : 12"
Height of stack(m) : 25 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 38
Temperature of Stack Gases - Ts (°C) : 122
Velocity of Stack Gases (m/sec.) : 12.11
Flow rate of PM (LPM) : 18
Flow rate of Gas (LPM) : 2.0
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Particulate Matter (as PM) (gm/kw-hr)	IS: 11255 (Part1) : 1985, RA 2014	0.17	gm/kw-hr	<0.2
2	Oxide of Nitrogen (as NOX) (gm/kw-hr)	IS 11255 (P- 7) 2005; RA 2017	1.98	gm/kw-hr	<4.0**
3	Sulphur Dioxide (as SO2) (gm/kw-hr)	IS: 11255(Part 2): 1985, Reaffirmed 2014	7.24	gm/kw-hr	Not Specified

End of Report

DINESH PALSANIYA
ANALYST

RAJ KUMAR YADAV
(Authorized Signatory)

G.M. LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VEL/JK/ST/13

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gufan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/S/2106210020/B

Format No : 7.8 F-01

Party Reference No : Nil

Report Date : 28/06/2021

Period of Analysis : 21/06/2021-28/06/2021

Receipt Date : 21/06/2021

Sample Description : Stack Emission Monitoring

General Information
Sampling Location : 250 KVA DG Set
Sample Collected by : VEL Team
Date of Sampling : 13/06/2021
Sampling duration (Minutes) : 56 Min. (13.00 to 13.56 Hrs.)
Stack attached to : DG Set
Make of stack : MS
Diameter of stack(m) : 12"
Height of stack(m) : 25 m
Instrument calibration status : Calibrated
Meteorological Condition : Clear Sky
Ambient Temperature - Ta (°C) : 38
Temperature of Stack Gases - Ts (°C) : 122
Velocity of Stack Gases (m/sec.) : 12.11
Flow rate of PM (LPM) : 18
Flow rate of Gas (LPM) : 2.0
Sampling condition : Ok
Protocol used : IS 11255 & EPA

S.No.	Parameters	Test Method	Results	Units	Limits
1	Carbon Monoxide (as CO) (gm/kw-hr)	APHA III, 133 2016	1.79	gm/kw-hr	<3.5
2	Total Hydrocarbon (as HC) (gm/kw-hr)	SOP, SP.194, Issue No.01:2018	0.63	gm/kw-hr	

End of Report

DINESH PALSANIYA

(Checked By)

BY TECHNICAL MANAGER

RAJ KUMAR YADAV

(Authorized Signatory)

Q M LAB OPERATION



Vardan EnviroLab

Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|



Test Report

Sample Number : VEL/WW/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Report No. : VEL/WW/2106210003/A

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 30/06/2021

Period of Analysis : 21/06/2021-30/06/2021

Receipt Date : 21/08/2021

Sampling Date : 14/06/2021

Sampling Quantity : 2 Ltr

Sampling Type : Grab

Packing Status : Temp. Sealed

Sample Description : Waste Water
Location : STP Plant Treated Water (Colony, 500 KLD)
Sample Collected by : VEL Team
Parameter Required : As Per Work Order
Sampling and Analysis Protocol : IS 3025

No.	Test Parameters	Test Method	Result	Unit	Prescribed Limit
1	pH	IS 3025 (P-11): 1983 RA2017	7.96	-	5.5 - 9.0
2	Total Suspended Solids	IS: 3025 (Part 17): 1984, RA2017	6.0	mg/l	100.0
3	Temperature	IS-3025 (Part-9): 1984, RA 2017	25.8	°C	Shall not exceed 5°C above the receiving water temperature
4	Oil & Grease	IS 3025(P-39):1981 RA 2019	2.4	mg/l	10.0
5	Ammonical Nitrogen (as NH ₃ -N)	IS-3025 (Part-34): 1988, RA: 2019	13	mg/l	50.0
6	Total Kjeldahl Nitrogen (as NH ₃)	IS: 3025 (Part 34): 1988, RA 2019 (Macro Kjeldahl Method)	21.8	mg/l	100.0
7	BOD (3 days @ 27°C)	IS: 3025 (Part-44): 1993, RA: 2019	12	mg/l	30.0
8	COD	IS : 3025 (Part 58) : 2006 RA: 2017	83.2	mg/l	250.0
9	Chloride	IS: 3025 (Part 32): 1988, RA: 2019	1129.2	mg/l	--
10	Sulphide (as S)	IS 3025 (P-29) :1986 RA 2019 Idometric	0.3	mg/l	2.0
11	Residual Free Chlorine	IS 3025(P-26): 1986 RA 2019	0.25	mg/l	1.0

End of Report

(Checked By)

RAJ KUMAR YADAV
(Authorised Signatory)
G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001

Test Report

Sample Number : VEL/WW/01

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Sample Description : Waste Water
Location : STP Plant Treated Water (Colony, 500 KLD)
Sample Collected by : VEL Team
Parameter Required : As Per Work Order
Sampling and Analysis Protocol : IS 3025

Report No. : VEL/WW/2106210003/B
Format No : 7.8 F-01
Party Reference No : NIL
Report Date : 30/06/2021
Period of Analysis : 21/06/2021-30/06/2021
Receipt Date : 21/06/2021
Sampling Date : 14/06/2021
Sampling Quantity : 2 Ltr.
Sampling Type : Grab
Packing Status : Temp. Sealed

No.	Test Parameters	Test Method	Result	Unit	Prescribed Limit
1	Fecal Coliform	IS 1622:2009	Absent	MPN/100ml	<1000

End of Report


(Checked By)


(Authorised Signatory)

LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF& CC Recognized | ISO 9001 | ISO 45001|

Test Report

Sample Number : VELWWID2

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. :
Nagaur, Rajasthan

Report No. : VELWW/2105210004/A

Format No : 7.8 E-01

Party Reference No : NIL

Report Date : 30/05/2021

Period of Analysis : 21/05/2021-30/05/2021

Receipt Date : 21/05/2021

Sampling Date : 14/05/2021

Sampling Quantity : 2 Ltr

Sampling Type : Grab

Packing Status : Temp. Sealed

Sample Description : Waste Water
Location : STP Plant Treated Water (Factory ADM, 100 KLD)
Sample Collected by : VEL Team
Parameter Required : As Per Work Order
Sampling and Analysis Protocol : IS 3025

S.No.	Test Parameters	Test Method	Result	Unit	Prescribed Limit
1	pH	IS 3025 (P-11): 1983 RA2017	7.92	-	5.5 - 9.0
2	Total Suspended Solids	IS: 3025 (Part 17): 1984, RA2017	11.4	mg/l	100.0
3	Temperature	IS-3025 (Part-9): 1984, RA 2017	25.1	°C	Shall not exceed 5°C above the receiving water temperature
4	Oil & Grease	IS 3025(P-39):1991 RA 2019	2.1	mg/l	10.0
5	Ammonical Nitrogen (as NH ₃ -N)	IS-3025 (Part-34)- 1988, RA: 2019	16.2	mg/l	50.0
6	Total Kjeldahl Nitrogen (as NH ₃)	IS: 3025 (Part 34): 1988, RA 2019 (Macro Kjeldahl Method)	23.6	mg/l	100.0
7	BOD (3 days @ 27°C)	IS: 3025 (Part-44): 1993, RA: 2019	21	mg/l	30.0
8	COD	IS : 3025 (Part 58) : 2006 RA: 2017	62.4	mg/l	250.0
9	Chloride	IS: 3025 (Part 32): 1988, RA, 2019	1229.6	mg/l	-
10	Sulphide (as S)	IS 3025 (P-29) :1986 RA 2019 Idometric	0.17	mg/l	2.0
11	Residual Free Chlorine	IS 3025(P-26): 1986 RA 2019	0.29	mg/l	1.0

End of Report

(Signature)
(Checked By)

RAJ KUMAR YADAV
(Authorized Signatory)

G M LAB OPERATION



Vardan EnviroLab



Laboratory: Plot No 24 & 25, Narayan Vihar, B-Block, Jaipur(Rajasthan)-302020
MoEF & CC Recognized | ISO 9001 | ISO 45001

Test Report

Sample Number : VEL/WW/02

Name & Address of the Party : M/S JK White Cement Works
(Unit of JK Cement Ltd.) Vill. & Po. Gotan, Dist. -
Nagaur, Rajasthan

Sample Description : Waste Water
Location : STP Plant Treated Water (Factory ADM, 100 KLD)
Sample Collected by : VEL Team
Parameter Required : As Per Work Order
Sampling and Analysis Protocol : IS 3025

Report No. : VEL/WW/2106210004/B

Format No : 7.8 F-01

Party Reference No : NIL

Report Date : 30/06/2021

Period of Analysis : 21/06/2021-30/06/2021

Receipt Date : 21/06/2021

Sampling Date : 14/06/2021

Sampling Quantity : 2 Ltr

Sampling Type : Grab


Packing Status : Temp. Sealed

No.	Test Parameters	Test Method	Result	Unit	Prescribed Limit
1	Fecal Coliform	IS 1622:2009	Absent	MPN/100ml	<1000

End of Report


(Checked By)

RAJ KUMAR YADAV
(Authorised Signatory)
C M LAB OPERATION



ANNEXURE

J.K. WHITE CEMENT WORKS, GÖTAN			
PROJECT	ANNEXURE 2	DATE	20-10-12
DESIGNED BY	J.K. WHITE CEMENT FACTORY	APPROVED BY	
PLANTATION LAYOUT			
SCALE	1:1000	NO. IN	JWC-LO-01-27
DATE	20-10-12	BY	

NOTES-

1. ALL DIMENSIONS ARE IN METERS UNLESS OTHERWISE SPECIFIED.
2. CHECK THE DIMENSIONS IN CASE OF ANY DISCREPANCY.



ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PROTECTION AGENCY

ENVIRONMENTAL PROTECTION AGENCY

ANNEXURE: 4

Ms JK White Cement Works, Golan

EMP. NAM	DVL	DVR	NVL	NVR	HT (IN CMS)	WT (IN KG)	BVS	ECG	CARDIAC MONITORING	AUDIO METRY	SPIROMETRY
A K PANDEY	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	167.5	85	B+VE	NORMAL		ML BE	NORMAL
AJEET KOTHARI	5/9 C GLS	5/9 C GLS	N-8	N-8	169	81	O+VE	NORMAL		ML BE	NORMAL
AMIT BHATTAGAR	5/9 C GLS	5/9 C GLS	N-8	N-8	159	58.8	A+VE	NORMAL		ML BE	NORMAL
ANISH MOHO	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	165	54	O+VE	NORMAL		ML BE	NORMAL
ARUN KUMAR CHATURVEDI	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	158	55.5	O+VE	NORMAL		NORMAL	NORMAL
AMRA RAM	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	185	56	B+VE	NORMAL		ML BE	NORMAL
AJAY GARG	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	178	71	B+VE	NORMAL		ML BE	NORMAL
ANKUR ARORA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	168	72	B+VE	NORMAL		NORMAL	NORMAL
ASHUTOSH BHARDWAJ	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	175	94.7	A+VE	NORMAL		NORMAL	NORMAL
ARVIND PURCHIT	5/9	5/9	N-8	N-8	182	70	A+VE	NORMAL		NORMAL	NORMAL
ARADHYA SHARMA	5/9	5/9	N-8	N-8	167	73	O+VE	NORMAL		NORMAL	NORMAL
ABDUL KHAN	5/9	5/9	N-8	N-8	165	77	A+VE	NORMAL		NORMAL	NORMAL
ANJOT RANA	5/9	5/9	N-8	N-8	178	81	B+VE	NORMAL		ML BE	NORMAL
AJAY KUMAR	5/9 C GLS	5/9 C GLS	N-8	N-8	182	75	B+VE	NORMAL		NORMAL	NORMAL
ANSHU SHARMA	5/9	5/9	N-8	N-8	167	73.4	O+VE	NORMAL		NORMAL	NORMAL
ANIL KUMAR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	175	82	B+VE	NORMAL		ML BE	NORMAL
AMIT KUMAR SHARMA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	171	70	A+VE	NORMAL		ML BE	NORMAL
ABHINAV THADA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	158	90	B+VE	NORMAL		NORMAL	NORMAL
ABHISHEK JOSHI	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	182	82	O+VE	NORMAL		NORMAL	NORMAL
AKASH VERMA	5/9	5/9	N-8	N-8	167	57.7	B+VE	NORMAL		ML BE	MILD REST
AMIT VAID	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	175	81.2	B+VE	NORMAL		NORMAL	NORMAL
ASLAM KHAN	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	177	76	AB+VE	NORMAL		NORMAL	NORMAL
ASHUTOSH UPADHYAY	5/9	5/9	N-8	N-8	169.5	76	AB+VE	NORMAL		ML BE	MILD REST
ASHUTOSH SHRIVASTAVA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	166	76	B+VE	NORMAL		NORMAL	NORMAL
AMAN JOSHI	5/9	5/9	N-8	N-8	176	74	B+VE	NORMAL		NORMAL	NORMAL
AJIT MISHRA	5/9	5/9	N-8	N-8	185	99	O+VE	NORMAL		NORMAL	NORMAL
AMIT KUMAR PAREEK	5/9	5/9	N-8	N-8	173	75	A+VE	NORMAL		NORMAL	MILD REST
ANANDA CHANDRA BISOI	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	168.5	62.4	B+VE	NORMAL		NORMAL	NORMAL
AMIT SINGHVI	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	174.5	65.2	A+VE	NORMAL		ML BE	MILD REST
ABHIMANYU SINGH	5/9	5/9	N-8	N-8	170	70	O+VE	NORMAL		NORMAL	NORMAL
ANIL GUPTA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	168.5	90	O+VE	NORMAL		NORMAL	NORMAL
ANJIT NAVAL	5/9	5/9	N-8	N-8	172	68	O+VE	NORMAL		NORMAL	NORMAL
ARJUN KUMAR MALI	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	184	80	B+VE	NORMAL		NORMAL	NORMAL
ARPEKSHA PANDEY	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	160	67	A+VE	NORMAL		NORMAL	NORMAL
ARJUN KUMAR	5/9	5/9	N-8 C GLS	N-8 C GLS	167	84	O+VE	NORMAL		NORMAL	NORMAL
ARJUN KUMAR SAXENA	5/9	5/9	N-8 C GLS	N-8 C GLS	175	76.8	O+VE	NORMAL		ML BE	NORMAL
AKSHAY NIGAM	5/9	5/9	N-8	N-8	179	93.5	B+VE	NORMAL		NORMAL	NORMAL
B S KHURIA	5/9	5/9	N-8 C GLS	N-8 C GLS	160	77.5	A+VE	NORMAL		NORMAL	NORMAL
BHAWAN LAL	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	173	68	AB+VE	NORMAL		ML BE	NORMAL
BRIJ KISHORE KANAUJIYA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	163	89.9	B+VE	NORMAL		ML BE	NORMAL
B P GUPTA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	170	56	B+VE	NORMAL		ML BE	MILD REST
BHAWAN SINGH	5/9	5/9	N-8	N-8	182	82	O+VE	NORMAL		ML BE	NORMAL
BHAWANI SINGH RATHORE	5/9	5/9	N-8	N-8	169	92	O+VE	NORMAL		ML BE	NORMAL
BRJ GOPAL BEWAS	5/9	5/9	N-8	N-8	179	119	A+VE	NORMAL		NORMAL	NORMAL
BAJRANG LAL	5/9	5/9	N-8	N-8	172	75.8	B+VE	NORMAL		NORMAL	NORMAL
BRUESH CHOUDHARY	5/9	5/9	N-8 C GLS	N-8 C GLS	173.5	83	O+VE	NORMAL		NORMAL	NORMAL
BIRMA RAM	5/9	5/9	N-8	N-8	159	49	B+VE	NORMAL		NORMAL	NORMAL
BABU LAL	5/9	5/9	N-8	N-8	167	69	A+VE	NORMAL		ML BE	NORMAL
BIRA SINGH	5/9	5/9	N-8	N-8	170	80.7	B+VE	NORMAL		NORMAL	NORMAL
BUCH SINGH	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	171	74	O+VE	NORMAL		ML BE	NORMAL
BHARAT KUMAR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	166	84.5	B+VE	NORMAL		ML BE	NORMAL
BABU KHAN	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	170.5	85	O+VE	NORMAL		NORMAL	NORMAL
BHASKAR MEHTA	5/9	5/9	N-8	N-8	162	66.6	A+VE	NORMAL		NORMAL	NORMAL
BIRENDRA KUMAR TIWARI	5/9	5/9	N-8	N-8	172	79.7	B+VE	NORMAL		NORMAL	NORMAL
C R PATEL	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	170	68	A+VE	NORMAL		ML BE	NORMAL
CHANDAN KUMAR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	163	66.5	B+VE	NORMAL		ML BE	MILD REST
CHANDRA PRAKASH JHAGDAWAT	5/9	5/9	N-8	N-8	184	72.3	B+VE	NORMAL		NORMAL	NORMAL
CHALA RAM	5/9	5/9	N-8	N-8	183	81.5	AB+VE	NORMAL		ML BE	MILD REST
DEVESH CHANDRA BAUPAI	5/9	5/9	N-8 C GLS	N-8 C GLS	173	80.8	B+VE	NORMAL		ML BE	MILD REST
DEVA RAM	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	164	58.5	O+VE	NORMAL		NORMAL	NORMAL
DAULAT SINGH NATHAWAT	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	175	65.3	O+VE	NORMAL		ML BE	NORMAL
DANA RAM	5/9	5/9	N-8	N-8	170	57.4	B+VE	NORMAL		NORMAL	MILD REST
DEEPAK KHABYA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	173	51.8	B+VE	NORMAL		NORMAL	NORMAL
DEEP KUMAR	5/9	5/9	N-8	N-8	163	70	B+VE	NORMAL		ML BE	NORMAL
DILIP SHARMA	5/9	5/9	N-8	N-8	160	60.4	AB+VE	NORMAL		NORMAL	NORMAL
DALPAT RAM PARIHAR	5/9	5/9	N-8	N-8	167	73.6	O+VE	NORMAL		ML BE	NORMAL
CHARMENDRA DUTTA PURCHIT	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	192	102	A+VE	NORMAL		ML BE	NORMAL
DESH RAJ	5/9	5/9	N-8	N-8	168	82	A+VE	NORMAL		ML BE	MILD REST
DEVIL LAL	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	163	69.5	A+VE	NORMAL		ML BE	MILD REST
DHANNA RAM	5/9	5/9	N-8	N-8	164	86	B+VE	NORMAL		ML BE	NORMAL
DALLA RAM	5/9	5/9	N-8	N-8	177	82.5	O+VE	NORMAL		NORMAL	NORMAL
DHANRAJ CHOUDHARY	5/9	5/9	N-8	N-8	173.5	77	O+VE	NORMAL		NORMAL	NORMAL
DEEP KISHORE SARASWAT	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	172	80.9	O+VE	NORMAL		NORMAL	NORMAL
DEEPAK KUMAR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	172	86.5	AB+VE	NORMAL		NORMAL	NORMAL
DEEPAK BABBAR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	179	89.5	B+VE	NORMAL		NORMAL	NORMAL
DEEPAK KUMAR JHA	5/9	5/9	N-8	N-8	168	76.3	O+VE	NORMAL		NORMAL	NORMAL
FATEH SINGH RATHORE	5/9	5/9	N-8	N-8	177	56.6	O+VE	NORMAL		NORMAL	NORMAL
GHANSHYAM SINGH	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	170	73	A+VE	NORMAL		ML BE	NORMAL
GOPAL LAL GAUR	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	165	66.5	O+VE	NORMAL		NORMAL	NORMAL
GAURDHAN SINGH	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	171	62.8	O+VE	NORMAL		ML BE	NORMAL
GOPA RAM	5/9	5/9	N-8	N-8	173	77	O+VE	NORMAL		ML BE	NORMAL
GOUTAM RATAWA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	161	51.6	B+VE	NORMAL		NORMAL	NORMAL
GUMAN SINGH	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	166.5	83	A+VE	NORMAL		ML BE	NORMAL
GIRJESH KUMAR AGRAWAT	5/9	5/9	N-8	N-8	176	87.7	O+VE	NORMAL		ML BE	MILD REST
GAJENDRA PANWAR	5/9	5/9	N-8	N-8	167	65.5	B+VE	NORMAL		NORMAL	NORMAL
GIRDHARI LAL KUMAWAT	5/9	5/9	N-8	N-8	166	75	B+VE	NORMAL		NORMAL	NORMAL
GYANCHAND SANGARA	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	163	74	A+VE	NORMAL		NORMAL	NORMAL
GAURAV SHARMA	5/9	5/9	N-8	N-8	170	68	AB+VE	NORMAL		ML BE	NORMAL
GAURAV	5/9	5/9	N-8	N-8	172	79	O+VE	NORMAL		NORMAL	NORMAL
HEER SINGH SHEKHAWAT	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	170	81.5	A+VE	NORMAL		ML BE	MILD REST
HEMANT SHARMA	5/9	5/9	N-8	N-8	176	73	A+VE	NORMAL		NORMAL	NORMAL
HITESH GUPTA	5/9	5/9	N-8	N-8	165	67.2	O+VE	NORMAL		NORMAL	NORMAL
HARISH CHANDRA PRAJAPATI	5/9	5/9	N-8	N-8	174.5	74	A+VE	NORMAL		ML BE	MILD REST
HARENDRA SHARMA	5/9	5/9	N-8	N-8	163	108	B+VE	NORMAL		NORMAL	NORMAL
IMRAN NAZR KHAN	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	162	67.7	O+VE	NORMAL		NORMAL	NORMAL
J P RAI	5/9	5/9	N-8	N-8	162	56	AB+VE	NORMAL		ML BE	NORMAL
JOGI RAM	5/9	5/9	N-8	N-8	176	88	B+VE	NORMAL		ML BE	NORMAL
JITENDRA SINGH SHEKHAWAT	5/9	5/9	N-8	N-8	165	64.7	O+VE	NORMAL		NORMAL	MILD REST
JAI PRAKASH GUHA	5/9	5/9	N-8	N-8	166	72	A+VE	NORMAL		ML BE	MILD REST
JASSA RAM	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	168	70	A+VE	NORMAL		ML BE	NORMAL
JAYANT SINGH SHEKHAWAT	5/9	5/9	N-8	N-8	160	80	O+VE	NORMAL		NORMAL	NORMAL
JAGDISH CHANDRA PRAJAPATI	5/9	5/9	N-8	N-8	175	66	O+VE	NORMAL		NORMAL	NORMAL
JAGDISH NAU	5/9 C GLS	5/9 C GLS	N-8 C GLS	N-8 C GLS	172	77	B+VE	NORMAL		NORMAL	NORMAL
JAGADESAN V	5/9	5/9	N-8	N-8	187	84	O+VE	NORMAL		NORMAL	NORMAL

JAY PRAKASH	6/6	6/6	N-6	N-6	166	88.4	A+VE	-----	NORMAL		
KASTUR RAM	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	162	75	A-VE	NORMAL		ML LE	NORMAL
KESHAR SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	163	61.5	B+VE	NORMAL		NORMAL	NORMAL
KANA RAM	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	164	60.7	O-VE	NORMAL		ML BE	NORMAL
KISHAN LAL	6/6	6/6	N-6 C GLS	N-6 C GLS	175	72.5	O+VE	NORMAL		ML BE	MILD REST
KRISHAN MURARI	6/6	6/6	N-6 C GLS	N-6 C GLS	169	88	B+VE	NORMAL		ML BE	MILD REST
KHETA RAM	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	163	50	O+VE	NORMAL		ML LE	NORMAL
KILDEEP SINGH	6/6	6/6	N-6 C GLS	N-6 C GLS	184	108	O+VE	-----	NORMAL	NORMAL	MILD REST
KESHA RAM	6/6	6/6	N-6	N-6	170	58	O+VE	NORMAL		NORMAL	MILD REST
KAILASH NATH	6/6	6/6	N-6	N-6	158	45.5	B+VE	NORMAL		NORMAL	NORMAL
KESHA RAM	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	173	89.5	O+VE	NORMAL		ML BE	NORMAL
KALASH CHAND	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	165	70	A+VE	NORMAL		ML LE	MILD REST
KALYAN RAM HAMBER	6/6	6/6	N-6	N-6	162	60	O+VE	-----	NORMAL	ML BE	NORMAL
KESHAV SHARMA	6/6	6/6	N-6	N-6	176	63.9	B+VE	-----	NORMAL	NORMAL	NORMAL
KALYAN DAS BAIRAGI	6/6	6/6	N-6	N-6	169	80	A+VE	-----	NORMAL	ML BE	NORMAL
KRISHNA KANT DAIVA	6/6	6/6	N-6	N-6	173	81.7	O+VE	-----	NORMAL	NORMAL	NORMAL
KAMAL VAISHNAV	6/6	6/6	N-6	N-6	182.5	77	A-VE	-----	NORMAL	NORMAL	NORMAL
KANHYA NATH YOGI	6/6	6/6	N-6	N-6	171	86	B+VE	-----	NORMAL	NORMAL	NORMAL
KAMAL JETHAWANI	6/6	6/6	N-6	N-6	180	80	B+VE	-----	NORMAL	NORMAL	NORMAL
KISHORE DHAKER	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	168	74	O+VE	-----	NORMAL	NORMAL	NORMAL
KAMAL KISHORE	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	175	71	A+VE	NORMAL		NORMAL	NORMAL
KALASH CHANDRA SHARMA	6/6	6/6	N-6	N-6	174	91.6	A+VE	-----	NORMAL	NORMAL	NORMAL
KHALE AHAMAD	6/6	6/6	N-6	N-6	172	65	AB+VE	NORMAL		NORMAL	NORMAL
KALASH JAT	6/6	6/6	N-6	N-6	180	71.8	B+VE	-----	NORMAL	NORMAL	NORMAL
KANA RAM	6/6	6/6	N-6	N-6	175	54.5	B+VE	-----	NORMAL	NORMAL	NORMAL
K.N. SAIN	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	165	74.5	O+VE	NORMAL		NORMAL	NORMAL
LAXMAN SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	175	82	AB+VE	NORMAL		ML BE	MILD REST
LAL SINGH	6/6	6/6	N-6 C GLS	N-6 C GLS	175	70	A+VE	NORMAL		ML BE	MILD REST
LOKESH VERMA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	182	81.5	A+VE	-----	NORMAL	NORMAL	NORMAL
LAXMAN SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	174	52	B+VE	NORMAL		NORMAL	NORMAL
LAXMAN SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	162	57.4	O+VE	NORMAL		ML BE	NORMAL
LALIT GARG	6/6	6/6	N-6	N-6	176.5	78	B+VE	-----	NORMAL	ML BE	NORMAL
LOKESH	6/6	6/6	N-6	N-6	177	89	A+VE	-----	NORMAL	NORMAL	NORMAL
LIVANJALI DATA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	150	54.5	B+VE	-----	NORMAL	NORMAL	NORMAL
LAXMAN SINGH	6/6	6/6	N-6	N-6	180.5	88	B+VE	-----	NORMAL	NORMAL	NORMAL
M.C. SIKHWAL	6/6	6/6	N-6	N-6	175	83.5	B+VE	NORMAL		NORMAL	NORMAL
M.X. MEHROTRA	6/6	6/6	N-6	N-6	184	54.4	AB+VE	NORMAL		ML BE	NORMAL
ML. PRAJAPATI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	172	70	O+VE	NORMAL		ML LE	MILD REST
MOHAN SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	168	86.9	AB+VE	NORMAL		ML BE	MILD REST
MADAN LAL	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	176	68	A+VE	NORMAL		ML BE	NORMAL
MATA DEEN	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	154	70	A+VE	NORMAL		ML LE	MILD REST
MANOJ KUMAR	6/6	6/6	N-6 C GLS	N-6 C GLS	160	78.7	A+VE	NORMAL		ML BE	NORMAL
MORNUDDIN RANGREJ	6/6	6/6	N-6	N-6	176.5	88.3	O+VE	-----	NORMAL	ML BE	NORMAL
MAKESH MATHUR	6/6	6/6	N-6	N-6	180	55	B+VE	NORMAL		NORMAL	NORMAL
MAHESH KUMAR BHAMBHI	6/6	6/6	N-6	N-6	180.5	62.8	O+VE	-----	NORMAL	NORMAL	NORMAL
MANISH TODWAL	6/6	6/6	N-6	N-6	166	77.5	B+VE	-----	NORMAL	ML BE	NORMAL
MANISH PRAJAPATI	6/6	6/6	N-6	N-6	170	68	AB+VE	-----	NORMAL	NORMAL	NORMAL
MEHRA RAM	6/6	6/6	N-6 C GLS	N-6 C GLS	158	70.5	AB+VE	NORMAL		NORMAL	NORMAL
MANGI LAL KARIWASRA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	162	57	AB+VE	NORMAL		ML BE	NORMAL
MUKESH KUMAR	6/6	6/6	N-6 C GLS	N-6 C GLS	171	74	B+VE	-----	NORMAL	ML BE	MILD REST
MANMOHAN SINGH RATHOR	6/6	6/6	N-6	N-6	168.5	61	A+VE	-----	NORMAL	NORMAL	NORMAL
MUKESH KATHAT	6/6	6/6	N-6	N-6	174.5	89	B+VE	-----	NORMAL	NORMAL	MILD REST
MAHESH KUMAR	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	170.5	65.5	O+VE	-----	NORMAL	NORMAL	MILD REST
MAHENDRA PRAJAPATI	6/6	6/6	N-6	N-6	176	86.7	O+VE	-----	NORMAL	NORMAL	NORMAL
MAHESH KUMAR KUMAWAT	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	168	67.6	B+VE	-----	NORMAL	ML LE	NORMAL
N.L. THAVI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	172	94	B+VE	NORMAL		NORMAL	NORMAL
NARENDRA SINGH NEGI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	174	85.8	B+VE	NORMAL		NORMAL	NORMAL
N.L. SHARMA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	177	87	O+VE	NORMAL		NORMAL	NORMAL
NAINA RAM	6/6	6/6	N-6 C GLS	N-6 C GLS	166	75.8	B+VE	NORMAL		NORMAL	NORMAL
NIRBHAY VERMA	6/6	6/6	N-6	N-6	167	78	O+VE	NORMAL		NORMAL	NORMAL
NEERAJ KUMAR KARAN	6/6	6/6	N-6	N-6	164	67	O+VE	NORMAL		NORMAL	NORMAL
NARENDRA SUTHAR	6/6	6/6	N-6	N-6	172	51	B+VE	NORMAL		NORMAL	NORMAL
NITESH GUPTA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	181	80	O+VE	-----	NORMAL	NORMAL	NORMAL
NARESH KUMAR	6/6	6/6	N-6	N-6	172.5	83.8	B+VE	-----	NORMAL	NORMAL	NORMAL
NIMESH MODI	6/6	6/6	N-6	N-6	172	82	O+VE	-----	NORMAL	NORMAL	NORMAL
O.P. DADHICH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	174	80	A+VE	NORMAL		ML BE	NORMAL
OM PRAKASH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	172	85	AB+VE	NORMAL		ML RE	NORMAL
OM PRAKASH JOSHI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	173	89.5	O+VE	NORMAL		ML LE	MILD REST
OM PRAKASH GURJAR	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	174	73.7	O+VE	NORMAL		ML LE	NORMAL
OM PRAKASH S/O SURJA RAM	6/6	6/6	N-6	N-6	185	83	A+VE	NORMAL		ML BE	MILD REST
O.N. PANDEY	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	168	78.3	A+VE	NORMAL		NORMAL	MILD REST
P.K. SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	175	79	B+VE	NORMAL		NORMAL	MILD REST
P.K. TRIPATHI	6/6	6/6	N-6 C GLS	N-6 C GLS	170	65	B+VE	NORMAL		ML BE	NORMAL
POONAM CHAND	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	164	55	B+VE	NORMAL		ML BE	NORMAL
POKAR RAM	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	162	74	O+VE	NORMAL		ML BE	MILD REST
PRAVIN KUMAR SHARMA	6/6	6/6	N-6 C GLS	N-6 C GLS	179	79.9	B+VE	NORMAL		ML BE	NORMAL
PAWAN KUMAR	6/6	6/6	N-6 C GLS	N-6 C GLS	172	86	O+VE	NORMAL		ML BE	MILD REST
PRAKASH GUJAR	6/6	6/6	N-6	N-6	173	84.4	O+VE	-----	NORMAL	NORMAL	NORMAL
PUSHENDRA SINGH CHOUHAN	6/6	6/6	N-6	N-6	170	88	O+VE	-----	NORMAL	NORMAL	NORMAL
PIYUSH SONI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	180	86.8	O+VE	-----	NORMAL	NORMAL	NORMAL
PROHLAD SHARMA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	179	73.8	B+VE	NORMAL		NORMAL	NORMAL
PRAVEEN SINGH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	158	67.5	A+VE	-----	NORMAL	NORMAL	NORMAL
PEEYUSH SHARMA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	183	77	O+VE	-----	NORMAL	NORMAL	NORMAL
PRADDEEP DOSWAMI	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	189.5	88.8	B+VE	-----	NORMAL	NORMAL	NORMAL
PURUSHOTTAM SHUKLA	6/6	6/6	N-6	N-6	181	100	B+VE	-----	NORMAL	ML BE	NORMAL
PREM SINGH SHEKHAWAT	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	166	71.5	A+VE	NORMAL		NORMAL	NORMAL
PRATHVI RAJ PURCHIT	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	173	59	A+VE	-----	NORMAL	NORMAL	NORMAL
PRITI BURESH PILLAY	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	154	84.5	O+VE	NORMAL		NORMAL	NORMAL
R.K. SAXENA	6/6	6/6	N-6 C GLS	N-6 C GLS	165	95	O+VE	NORMAL		ML LE	MILD REST
R.N. JHA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	160	66	B+VE	NORMAL		ML LE	MILD REST
RAJENDRA CHAUDHARY	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	174	75	O+VE	NORMAL		ML LE	MILD REST
RAM GOVIND	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	172	58	B+VE	NORMAL		NORMAL	NORMAL
RAM KARAN SHARMA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	177	92	B+VE	NORMAL		ML BE	NORMAL
RAM NIWAS PRAJAPATI	6/6	6/6	N-6 C GLS	N-6 C GLS	158	75.5	AB+VE	NORMAL		ML BE	NORMAL
RAM PRAKASH	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	170	76	A+VE	NORMAL		ML BE	MILD REST
RAM PRASAD	6/6	6/6	N-6	N-6	185	89.4	O+VE	NORMAL		ML LE	NORMAL
RAM NIWAS	6/6	6/6	N-6 C GLS	N-6 C GLS	183	83.5	O+VE	NORMAL		ML BE	MILD REST
RAM DEV VYAS	6/6	6/6	N-6	N-6	186	87	B+VE	NORMAL		NORMAL	NORMAL
RAM NIWAS	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	172	83	B+VE	NORMAL		ML BE	NORMAL
RAM PARSAD	6/6	6/6	N-6	N-6	167	64.5	B+VE	NORMAL		ML BE	MILD REST
RAMCHANDRA	6/6	6/6	N-6 C GLS	N-6 C GLS	170	63	B+VE	NORMAL		ML LE	NORMAL
RAJESH MAURYA	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	170	57.9	O+VE	NORMAL		ML LE	MILD REST
RAM LAL	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	169	58	O+VE	NORMAL		NORMAL	NORMAL
RAJESH MATHUR	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	158	62	AB+VE	NORMAL		NORMAL	NORMAL
RAHUNANDAN PRAKASH NAGAR	6/6 C GLS	6/6 C GLS	N-6 C GLS	N-6 C GLS	173	83	O+VE	-----	NORMAL	ML LE	NORMAL
RAHUL JAIN	6/6	6/6	N-6	N-6	185	82	B+VE	NORMAL		NORMAL	NORMAL

RAM NIWAS SANGWA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	177	80	B+VE	NORMAL	---			
RAM NIWAS JALWANA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	176	79	B+VE	NORMAL	---		NORMAL	NORMAL
RAM CHANDRA KARWASRA	5/6	5/6	N-6 C GLS	N-6 C GLS	177	88	O+VE	NORMAL	---		ML BE	NORMAL
RAM SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	176	71	O+VE	NORMAL	---		NORMAL	NORMAL
RAHUL SAN	5/6	5/6	N-6	N-6	179.3	91	A+VE	---	---		ML BE	NORMAL
RAHNEY SHYAM	5/6	5/6	N-6	N-6	162.3	95	B+VE	---	NORMAL		NORMAL	NORMAL
RAHUL GUPTA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	168	83	B+VE	---	NORMAL		NORMAL	NORMAL
ROHIT KUMAR SHARMA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	164	71	B+VE	---	NORMAL		NORMAL	NORMAL
RAKESH KUMAR MADAN	5/6 C GLS	5/9 C GLS	N-6 C GLS	N-6 C GLS	162	87	O+VE	---	NORMAL		NORMAL	NORMAL
RAHUL BHAMBHI	5/6	5/6	N-6	N-6	167	51	O+VE	---	NORMAL		NORMAL	NORMAL
RUPESH DAVISKAR	5/6	5/9	N-6	N-6	181	85.8	A+VE	---	NORMAL		NORMAL	NORMAL
RAHUL YADAV	5/6	5/6	N-6	N-6	173	66	O+VE	---	NORMAL		ML LE	NORMAL
RAHUL	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	173	82	AB+VE	---	NORMAL		NORMAL	NORMAL
RADHEY SHYAM VYAS	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	171	84	O+VE	---	NORMAL		NORMAL	NORMAL
RAJESH KUMAR SINGH	5/6	5/6	N-6	N-6	167	79.8	B+VE	NORMAL	---		NORMAL	NORMAL
S.C. SHARMA	5/6	5/6	N-6 C GLS	N-6 C GLS	172	84.5	B+VE	NORMAL	---		ML LE	NORMAL
S.K. JHA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	177	87	B+VE	NORMAL	---		NORMAL	NORMAL
S.N. PANDEY	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	179	84	B+VE	NORMAL	---		NORMAL	NORMAL
SATISH KUMAR	5/6	5/9	N-6 C GLS	N-6 C GLS	173	69.8	B+VE	NORMAL	---		ML BE	NORMAL
SUBHASH CHAND	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	163	61	O+VE	NORMAL	---		ML BE	NORMAL
SAHDEV SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	161	64	A+VE	NORMAL	---		ML BE	NORMAL
SARWAN RAM	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	170	64.5	B+VE	NORMAL	---		ML BE	NORMAL
SAYAR RAM	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	177	81.5	B+VE	NORMAL	---		ML BE	NORMAL
SATYENDRA KUMAR PANDEY	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	173	75	O+VE	NORMAL	---		ML BE	MILD REST
SRI RAM	5/6	5/6	N-6 C GLS	N-6 C GLS	167	73	A+VE	NORMAL	---		ML LE	NORMAL
SHYAM LAL BUTHAR	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	178	98	A+VE	NORMAL	---		NORMAL	NORMAL
SURESH KUMAR CHAUDHARY	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	175	92	O+VE	NORMAL	---		ML BE	NORMAL
SURENDER SINGH RATHORE	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	163.5	61	A+VE	---	NORMAL		ML LE	NORMAL
SATPAL SINGH BHAR	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	176	86.5	O+VE	NORMAL	---		NORMAL	NORMAL
SHAILENDRA KUMAR PUNOHIT	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	163	87.7	O+VE	---	NORMAL		ML BE	NORMAL
SHREENDRA TODWAL	5/6	5/6	N-6	N-6	169	71.8	B+VE	NORMAL	---		NORMAL	NORMAL
SAPI MOHD	5/6	5/6	N-6 C GLS	N-6 C GLS	169	63	B+VE	NORMAL	---		ML LE	NORMAL
SANJAY KASERA	5/6	5/6	N-6	N-6	178	74.9	B+VE	---	NORMAL		ML BE	NORMAL
SHYAM SUNDER	5/9	5/9	N-6	N-6	166	67	O+VE	NORMAL	---		NORMAL	NORMAL
SAHI RAM	5/9	5/9	N-6	N-6	172	83	A+VE	NORMAL	---		ML BE	MILD REST
SUGNA RAM	5/9 C GLS	5/9 C GLS	N-6 C GLS	N-6 C GLS	179	78	O+VE	NORMAL	---		ML BE	NORMAL
SHYAM SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	173	75	O+VE	NORMAL	---		NORMAL	NORMAL
SHIBPAL CHAUDHARY	5/6	5/6	N-6	N-6	169	73.5	A+VE	---	NORMAL		ML BE	NORMAL
SHRI RAM SHARMA	5/6	5/6	N-6	N-6	176	79	A+VE	NORMAL	---		ML LE	NORMAL
SUMIT ARORA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	167	78.5	B+VE	---	NORMAL		NORMAL	NORMAL
SURYAPRAKASH CHAUDHARY	5/6	5/6	N-6	N-6	162	79	O+VE	---	NORMAL		NORMAL	NORMAL
SHAFIK ALI	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	166	77.5	B+VE	---	NORMAL		ML LE	NORMAL
SAROJ KUMAR SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	164.5	68.7	A+VE	---	NORMAL		NORMAL	NORMAL
SATYANDRA SINGH SONAGARA	5/6	5/6	N-6	N-6	184	72	B+VE	---	NORMAL		NORMAL	NORMAL
SUSHIL KUMAR TAK	5/6	5/6	N-6	N-6	171	72	A+VE	---	NORMAL		NORMAL	NORMAL
SHYAM PAIRERK	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	168	54.5	B+VE	---	NORMAL		NORMAL	NORMAL
SATYENDRA KUMAR MALAV	5/6	5/6	N-6	N-6	172	65	B+VE	---	NORMAL		NORMAL	NORMAL
SACHIN GUPTA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	176	77	O+VE	---	NORMAL		ML LE	NORMAL
SURESH CHANDRA MITTAL	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	185	81	O+VE	NORMAL	---		NORMAL	NORMAL
SARDARA RAM CHAUDHARY	5/6	5/6	N-6	N-6	174	69	B+VE	NORMAL	---		NORMAL	MILD REST
SHALINE SARIJ	5/6	5/6	N-6	N-6	---	---	O+VE	NORMAL	---		NORMAL	NORMAL
SHAKTI SINGH SARANGDEVOT	5/6	5/6	N-6	N-6	165.5	70	AB+VE	---	NORMAL		NORMAL	NORMAL
SURESH KUMAR	5/6	5/6	N-6	N-6	179	86.5	A+VE	---	NORMAL		NORMAL	NORMAL
SUNIL SHARMA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	175.5	88.7	A+VE	---	NORMAL		NORMAL	NORMAL
TEJ PAL SINGH	5/9 C GLS	5/9 C GLS	N-6 C GLS	N-6 C GLS	180	78	B+VE	NORMAL	---		NORMAL	NORMAL
VEER PRATAP SINGH	5/9 C GLS	5/9 C GLS	N-6	N-6	178	88.8	AB+VE	NORMAL	---		ML BE	MILD REST
VIKRAM SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	182	101	B+VE	NORMAL	---		ML BE	NORMAL
VIRENDRA KUMAR SHARMA	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	170	75	A+VE	NORMAL	---		ML BE	NORMAL
VUENDRA SINGH	NIL	5/6	NIL	N-6	164	65	A+VE	NORMAL	---		ML BE	NORMAL
VIKAS KUMAR	5/6	5/6	N-6	N-6	175	70	O+VE	---	NORMAL		ML LE	NORMAL
VJAY KHANDELWAL	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	172.5	78.9	B+VE	---	NORMAL		ML LE	NORMAL
VIRENDRA SINGH RATHORE	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	174	68.7	A+VE	NORMAL	---		NORMAL	NORMAL
VINAYAK SONI	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	179	84.8	B+VE	---	NORMAL		NORMAL	NORMAL
VJAY SONI	5/6	5/6	N-6	N-6	162	64	B+VE	---	NORMAL		NORMAL	NORMAL
VIPIN KUMAR SINGH	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	176.5	85	B+VE	---	NORMAL		NORMAL	MILD REST
VINOD KUMAR GOUR	5/6	5/6	N-6	N-6	175	77.5	B+VE	---	NORMAL		NORMAL	NORMAL
VINAY KUMAR JAIN	5/6	5/9	N-6	N-6	182	86.5	B+VE	NORMAL	---		NORMAL	NORMAL
VIRENDRA KUMARWAT	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	172	73	B+VE	---	NORMAL		NORMAL	NORMAL
VIPUL KUMAR DUA	5/6	5/6	N-6	N-6	169	54.5	A+VE	---	NORMAL		ML LE	NORMAL
YOGENDRA VYAS	5/6 C GLS	5/6 C GLS	N-6 C GLS	N-6 C GLS	157	97	B+VE	---	NORMAL		NORMAL	NORMAL
YOGESH NAGAR	5/6	5/6	N-6	N-6	172	81.5	B+VE	---	NORMAL		NORMAL	NORMAL