

o/c

GTN/WH/MINES/RO-MOEF/COMP./125

5246

Regd. A/D

Date: 13.11.2017

To,

The Director

Ministry of Environment & Forests,

Govt. Of India, Regional office (Central Region)

Kendriya Bhawan, 5th Floor, Sector-H, Aliganj,

LUCKNOW – 226024 (UP)

EC Letter No. : J-11015/03/2009-IA-II (M) dated 30.08.2010

Sub. : Six monthly Compliance Report from the period of April.2017 to Sept. 2017 in respect of Dhanappa limestone Mines, Tehsil Merta city, District Nagaur, Rajasthan

Sir,


Please find enclosed herewith the six monthly compliance report from the period of April.2017 to Sept. 2017 of our Dhanappa Limestone mines near village Dhanappa, Tehsil Merta city, District Nagaur in Rajasthan admeasuring 400.00 ha. And M.L. 03/1993.

Thanks

Yours Truly,

For JK White Cement Works

(Unit of JK Cement Ltd)



(Bajrang Lal)

Dy. Gen. Manager (Mines)

Enc.: 1.Monitoring Reports.

CC: The Additional Director (S),

Ministry of Environment & Forests,

Paryavaran Bhavan, CGO Complex,

Lodi Road. New Delhi -110003

CC: Member Secretary

Rajasthan State Pollution Control Board,

4th Institutional Area, Jhalana Doongari,

Jaipur - 302004

Regd. A/D

Regd. A/D

5247

5248

SIX MONTHLY COMPLIANCE REPORT

Name of the Project: Dhanappa Limestone Mine (ML No. 03/93)

Enc. Clearance Letter No.: J-11015/03/2009-IA-II(M) dated 30.08.2010

Period of Compliance Report: April. 2017 to Sept. 2017

S. No.	A. SPECIFIC CONDITIONS	COMPLIANCE STATUS
(i)	The project proponent shall obtain Consent to Establish and Consent to Operate from the Rajasthan State Pollution Control Board and effectively implement all the conditions stipulated therein.	The Consent to Establish and Consent to Operate obtained from RSPCB vide letter no. F (Mines)/Nagaur (Merta) /43 (1)/ 2010 -2011/6693-6697 dated 25.01.2011 and F (Mines)/Nagaur (Merta) /43 (1)/ 2010 -2011/7660-7664 dated 12.02.2015 respectively. Fresh application for renewal of consent to Operate in the prescribed form in triplicate along with the requisite fee has been submitted to RSPCB on 20.09.2017 vide our letter No. GTN:WH: PLG /ENV /22-J/4180 dated 18.09.2017.
(ii)	Environmental Clearance is granted subject to final outcome of Hon'ble Supreme Court of India in Contempt Petition © No. 412/2004 in IA No. 833 in Writ Petition © No. 202 of 1995, as may be applicable to this project.	The area doesn't falls in Aravalli hills range therefore doesn't cover by the order of the Hon'ble Supreme Court dated 08.04.2005 in the contempt petition © 412/2004 in the writ petition 202 of 1995 in the matter of Godavarman vs Union of India, however we are communicating our agreement for final outcome of above said petition, as may be applicable for this project.
(iii)	The environmental clearance is subject to approval of the State Land Use Department, Government of Rajasthan for diversion of agricultural land for non-agricultural use.	Agreed
(iv)	Necessary prior permission from the Competent Authority as may be applicable for use of grazing land for mining purpose shall be obtained.	Mining lease renewal was granted for 20 years from 08/04/1994 to 07/04/2014 and extended up to 07.04.2034 as per the MMDR Amendment ACT 2015. The permission for mining was granted by State Department of Mines & Geology, Govt. of Rajasthan.
(v)	The project proponent shall develop fodder plots in the non-mineralized area in lieu of use of grazing land.	The fodder plots in the non-mineralized area shall be developed in lieu of use of grazing land.

(vi)	The mining operation shall be restricted to above ground water table and it should not intersect the groundwater table. In case of working below the ground water table, prior approval of the Ministry of Environment and Forest and the Central Ground Water Authority shall be obtained, for which a detailed hydro-geological study shall be carried out.	The avg. ultimate working depth of mine will be 25 m bgl whereas the ground water table in the area is more than 80 m bgl in the area during post-monsoon so no ground water intersection will be there due to mining operations.
(vii)	The project proponent shall ensure that no natural watercourse and/or water resources are obstructed due to any mining operations. Adequate measures shall be taken for protection of the 1 st order and 2 nd order streams, if any emanating/ passing through the mine lease during the course of mining operation.	Shall be complied with.
(viii)	The top soil shall temporarily be stored at earmarked sit (s) only & it should not be kept unutilized for long. The top soil shall be used for land reclamation & plantation.	Topsoil availability is very poor. Topsoil available, if any is being utilized by means of spreading on reclaimed (backfilled) area for plantation purposes simultaneously with mining operations.
(ix)	The overburden (OB) generated during the mining operation shall be concurrently backfilled. The existing waste dump shall be liquidated by the end of the 7 th year and thereafter there shall be no external OB dump. The entire excavated area of 156.12 ha, shall be backfilled and reclaimed by plantation. Monitoring and management of rehabilitated areas should continue until the vegetation becomes self-sustaining. Compliance status should be submitted to the Ministry of Environment & Forests and its Regional Office, Lucknow on six monthly basis.	Presently OB/waste is being backfilled in the worked out area for the reclamation & rehabilitation point of view. The phased restoration, reclamation and rehabilitation are being carried out as per MCDR. A total of 31.40 ha area has been backfilled by the end of Sept. 2017 and is kept continue.
(x)	Catch drains and siltation ponds of the appropriate size shall be constructed for the working pit, temporary soil, OB and mineral dumps to arrest flow of silt and sediment directly into the agricultural fields, the Jojri Nadi and other water bodies. The water so collected should be utilized for watering the mine area, roads, green belt development etc. The drains should be regularly desilted particularly after the monsoon and maintained properly. Garland drains, settling tanks and check dams	Catch drains and siltation ponds of appropriate size have been constructed to arrest silt and sediment flows from mine pit and temporary over burden dump. The water collected in mine pit is being utilized for watering the mine area, roads, green belt development etc.

	of appropriate size, gradient and length shall be constructed both around the mine pit and the temporary over burden dumps to prevent runoff of water and flow of sediments directly into the agricultural fields, the Jojri Nadi and other water bodies and sump capacity should be designed keeping 50% safety margin over and above peak sudden rainfall (based on 50 years data) and maximum discharge in the area adjoining the mine site. Sump capacity should also provide adequate retention period to allow proper settling of silt material. Sedimentation pits should be constructed at the corners of the garland drains and desilted at regular intervals.	
(xi)	Dimension of the retaining wall at the toe of the temporary OB dumps and the OB benches within the mine to check run-off and siltation should be based on the rain fall data.	Retaining walls at the toe of the OB dumps has been constructed.
(xii)	Plantation shall be raised in an area of 172.2 ha including a 7.5m wide green belt in the safety zone around the mining lease, backfilled and reclaimed area, along the roads etc. by planting the native species in consultation with the local DFO/Agriculture Department. The density of the trees should be around 1000 plants per ha. Greenbelt shall be developed all along the mine lease area in a phased manner and shall be completed within first five years.	Presently 31.56 ha area is covered under greenbelt/plantation up to Sept. 2017. We have planted 4505 nos. of plant saplings covering 4.5 ha area in our ML area during the current financial year 2017-18. Plantation shall be raised in an area of 172.2 ha area during the mine life along periphery, along road and on backfilled and dump area.
(xiii)	Effective safeguard measures, such as regular water sprinkling shall be carried out in critical areas prone to air pollution and having high levels of particulate matter such as around crushing and screening plant, loading and unloading point and all transfer points. Extensive water sprinkling shall be carried out on haul roads. It should be ensured that the ambient air quality parameters conform to the norms prescribed by the Central pollution Control Board in this regard.	Water spraying arrangement on haul roads, dump, and trucks (loading & unloading) has been provided to control the fugitive dust emission. Regular monitoring for ambient air quality has been carried out; results are well within the stipulated norms.
(xiv)	The project authority should implement suitable conservation measures to augment ground water resources in the area in consultation with the Regional Director, Central Ground Water Board.	We are maintaining Six no. of rainwater harvesting stations and utilizing rain water collected in mining pits for plantation and spraying on haul roads.
(xv)	The project proponent shall undertake provision of artificial recharge to ground water	The project of rainwater harvesting has been completed. We have constructed six

	through rainwater harvesting to the tune of 2.5 to 3.0 ML/year in the area in consultation with the Rajasthan State Ground Water Department.	rainwater harvesting stations within lease area and maintaining them in good conditions for recharging the ground water.
(xvi)	Regular monitoring of ground water level and quality shall be carried out in and around the mine lease by establishing a network of existing wells and installing new piezometers during the mining operation. The periodic monitoring [(at least four times in a year – pre-monsoon (April-May), monsoon (August), post monsoon (November) and winter (January); one in each season)] shall be carried out in consultation with the State Ground Water Board /Central Ground Water Authority and the data thus collected may be sent regularly to the Ministry of Environment and Forest and its Regional Office Lucknow, the Central Ground Water Authority and the Regional Director, Central Ground Water Board. If at any stage, it is observed that the groundwater table is getting depleted due to the mining activity; necessary corrective measures shall be carried out.	<p>We are doing regular monitoring of ground water level in the mines as per guideline. Piezometers are installed and complete monitoring record is maintained Annexure –A & II</p> <p>Comply with conditions, ground water level monitoring details are being regularly submitted to the concerned office.</p>
(xvii)	Appropriate mitigative measures shall be taken to prevent pollution of the Jori Nadi in consultation with the State Pollution Control Board.	The Nadi Jori flows at about 1.25 km south of the lease area which is a seasonal one. No impact is envisaged due to mining activities on this said Nadi.
(xviii)	The project proponent shall obtain necessary prior permission of the component authorities for drawl of requisite quantity of water (surface water Ground water, if any) required for the project.	Not applicable. The water requirement for the site is being met from the mine sump water and nearby area.
(xix)	Suitable rainwater harvesting measures on long term basis shall be planned and implemented in consultation with the Regional Director, Central Ground Water Board.	We have planned and implemented six nos. of rain water harvesting structures in the lease area.
(xx)	The project proponent shall ensure that the fluoride level in the water to be used for drinking purpose in this area are within prescribed limits by making provision of RO System.	The J.K. White Cement Works Management already has installed RO System in the factory colony for workers, staff. The management also installed RO System in village Gotan for nearby villagers to check fluoride level.
(xxi)		All the vehicles used for mining operations are on hired basis and we supervise & force them for periodic maintenance & servicing. PUC certified vehicles are being

	<p>Vehicular emissions shall be kept under control and regularly monitored. Measures shall be taken for maintenance vehicles used in mining operations and in transportation of mineral. The mineral transportation shall be carried out through the covered trucks only and the vehicles carrying the mineral shall not be overloaded.</p>	used.
(xxii)	<p>The project proponent shall take specific safeguard measure to control RSPM levels in the area.</p>	<p>Safeguard measures area being taken to control RSPM levels in the area. The RSPM results area within the stipulated norms.</p>
(xxiii)	<p>Blast vibration study shall be carried out. Based on the same, charge per delay should be so adjusted that there is no adverse impact in the surrounding area due to vibration.</p>	<p>Blast Vibration Study was conducted by M/s Uttam Blastech Pvt. Ltd., Hyderabad in the month of Sept.2011.</p> <p>The observations made during Blast Vibration Studies were: -</p> <ol style="list-style-type: none"> 1. The vibration recorded were within the limits specified by DGMS vide their Technical Circular No. 7 of 1997 2. Ground vibrations generated due to blasting are not a major concern while working in this mine with the present methodology.
(xxiv)	<p>Controlled blasting shall be practiced. The mitigative measures for control of ground vibrations and to arrest fly rocks and boulders should be implemented.</p>	<p>Blasting operation is being carried out during the daytime only.</p> <p>Controlled blasting is being practiced by using most advance and safe technology i.e. Shock Tubes Blasting by competent persons and also as per recommendations made in Blast Vibration Studies Report.</p>
(xxv)	<p>Drills shall either be operated with dust extractors or equipped with water injection system.</p>	<p>Wet drilling operation is being practiced.</p>
(xxvi)	<p>Mineral handling area shall be provided with the adequate number of high efficiency dust extraction system. Loading and unloading areas including all the transfer points should also have efficient dust control arrangements. These should be properly maintained and operated.</p>	<p>Not applicable as handling of mineral is being carried out by manual means only. No loading of limestone by mechanized means.</p>
(xxvii)	<p>Sewage treatment plant shall be installed for the colony. ETP shall be provided for the workshop and wastewater generated during the</p>	<p>Not applicable, as no effluents are envisaged from mine. The workers come</p>

	mining operation.	from nearby villages.
(xxviii)	Pre-placement medical examination and periodical medical examination of the workers engaged in the project shall be carried out and records maintained. For the purpose, schedule of health examination of the workers should be drawn and followed accordingly.	Pre-placement medical examination and periodical medical examination is being carried out and records are maintained.
(xxix)	Digital processing of the entire lease area using remote sensing technique should be done regularly once in three years for monitoring land use pattern and report submitted to MOEF and its Regional Office located at Lucknow.	Digital Processing of the entire lease area was conducted by M/s Hydro-Geo Survey Consultants Pvt. Ltd., Jodhpur in the Year 2011 & 2014 and reports submitted to Moef and Regional Office, Lucknow. Digital processing has been also conducted in the current year and report has been emailed on 30.06.2017 to Regional Office Lucknow and a copy of the same is enclosed herewith.
(xxx)	Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structure to be removed after the completion of the project.	Not applicable as it is mining project hence no construction activity is involved.
(xxxi)	The critical parameters such as RSPM (Particulate matter with size less than 10 micron i.e. PM ₁₀), NO _x in the ambient air within the impact zone, peak particle velocity at 300m distance or within the nearest habitation, whichever is closer shall be monitored periodically. Further, quality of discharge water shall also be monitored [(TDS, DO, pH and Total Suspended Solids (TSS)]. The monitored data shall be uploaded on the website of the company as well as displayed on a display board at the project site at a suitable location near the main gate of the Company in public domain. The Circular No. J-20012/1/2006-IA.II(M) dated 27.05.2009 issued by Ministry of Environment and Forest, which is available on the website of the Ministry www.envfor.nic.in shall also be referred in this regard for its compliance.	Ambient Air Quality-monitoring stations have been set up in mines area. Periodical monitoring is being carried out by our environment Cell and third party monitoring is being also done. All the parameters w. r. t. SPM, RSPM, NO _x , SO ₂ are well within the stipulated norms. Annexure-I. The monitored data have been displayed on a display board at the Mine site. No water is being discharged from the lease area.

(xxxii)	A Final Mine Closure Plan along with details of Corpus Fund should be submitted to the Ministry of Environment & Forest 5 years in advance of final closure for approval.	A final mine closure plan along with details of Corpus Fund shall be submitted to the Ministry of Environment & Forest well before as directed.
	B. General Conditions	
(i)	No change in mining technology and scope of working should be made without prior approval of the Ministry of Environment & Forest.	No change in mining technology and scope of working shall be made without prior approval of Ministry of Environment & Forests.
(ii)	No change in the calendar plan including excavation, quantum of mineral limestone and waste should be made.	No change in the calendar plan including excavation, quantum of mineral limestone and waste is made.
(iii)	Conservation measures for protection of flora and fauna in the core & buffer zone should be drawn up in consultation with the local forest and wildlife department and effectively implemented.	No endangered to endemic species of flora and fauna found in the study area. However 10 hectares land has been developed for conservation of flora and fauna in the area.
(iv)	Four ambient air quality-monitoring stations should be established in the core zone as well as in the buffer zone for RSPM (Particulate matter with size less than 10 micron i.e. PM ₁₀), NO _x monitoring. Location of the stations should be decided based on the meteorological, topographical features and environmentally and meteorological data, topographical features and environmentally and ecologically sensitive targets and frequency of monitoring should be undertaken in consultation with the State Pollution Control Board.	Ambient Air Quality-monitoring stations have been set up in Core and Buffer zone. Regular monitoring of AAQ is being carried out.
(v)	Data on ambient air quality RSPM (Particulate matter with size less than 10 micron i.e., PM ₁₀), NO _x should be regularly submitted to the Ministry of Environment and Forest including its Regional office located at Lucknow and the State Pollution Control Board / Central Pollution Control Board once in six month.	Data on ambient air quality RSPM (Particulate matter with size less than 10 micron i.e., PM ₁₀), NO _x is attached herewith. Annexure –I
(vi)	Fugitive dust emissions from all the sources should be controlled regularly. Water spraying arrangement on haul roads, loading and unloading and at transfer points should be provided and properly maintained.	Water spraying arrangement on haul roads, unloading of waste trucks has been provided to control the fugitive dust emission. Blasted/ fragmented limestone loading in trucks is by manual means so no dust generation is envisaged.

(vii)	Measures should be taken for control of noise levels below 85 dBA in the work environment. Workers engaged in operations of HEMM, etc. should be provided with ear plugs / muffs.	All the equipments are maintained properly & workers are provided with all necessary PPE. Noise monitoring is being done & results are well within the prescribed norms.
(viii)	Industrial waste water (workshop and waste water from the mine) should be properly collected, treated so as to conform to the standards prescribed under GSR 422 (E) dated 19 th May, 1993 and 31 st December, 1993 or as amended from time to time. Oil and grease trap should be installed before discharge of workshop effluent.	Not applicable. There is no generation of industrial waste water from the Dhanappa Limestone Mines.
(ix)	Personnel working in dusty areas should wear protective respiratory devices and they should also be provided with adequate training and information on safety and health aspects. Occupational health surveillance program of the workers should be undertaken periodically to observe any contractions due to exposure to dust and take corrective measures, if needed.	PPE has been provided to person working in such area & time to time training about safety & awareness is given to all the workers. Occupational health surveillance program of the workers is being conducted periodically. There is no occupational disease observed so far.
(x)	A separate environmental management cell with suitable qualified personnel should be set-up under the control of a Senior Executive, who will report directly to the Head of the Organization.	A separate environmental management cell with suitable qualified personnel has been set-up.
(xi)	The funds earmarked for environmental protection measures should be kept in separate account and should not be diverted for other purpose. Year wise expenditure should be reported to the Ministry of Environment and Forests and its Regional Office located at Lucknow.	The funds earmarked for environmental protection measures kept in a separate account and not diverted for other purpose. Expenditure incurred for the environmental protection measures during the financial year 2017-18 is Rs. 11.39 lacs.
(xii)	The project authorities should inform to the Regional Office located at Lucknow regarding date of financial closures and final approval of the project by the concerned authorities and the date of start of land development work.	The mining project in question is an operative mining unit since 1987.
(xiii)	The Regional Office of this Ministry located at Lucknow shall monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the officer (s) of the Regional Office by furnishing the requisite data/ information/ monitoring	We are extending full cooperation to the officer (s) of the Regional Office by furnishing the requisite data/ information/ monitoring reports regularly.

	reports.	
(xiv)	The project proponent shall submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the Ministry of Environment and Forests, its Regional Office Lucknow, the respective Zonal Office of Central Pollution Control Board the State Pollution Control Board. The proponent shall upload the status of compliance of the EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of the Ministry of Environment and Forest, Lucknow, the respective Zonal Office of Central Pollution Control Board and the State Pollution Control Board.	The reports on the status of compliance of stipulated EC conditions including results of monitoring is being sent to concern offices within time frame (Both in hard copies as well as by e-mail) The status of compliance in hard copies is being done.
(xv)	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila Parishad / Municipal Corporation, Urban Local Body and the Local NGO, If any, from whom suggestions / representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	Copy of clearance letter has sent to the concerned Panchayat / Local NGO.
(xvi)	The State Pollution Control Board should display a copy of the clearance letter at the Regional Office, District Industry Centre and the Collector's Office / Tehsildar's Office for 30 days.	Complied with.
(xvii)	The environmental statement for each financial year ending 31 st March in form -V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the Regional Office of the Ministry of Environment and Forests, Lucknow by e-mail.	The Environmental Statement for financial year April 2016 to 31 st March 2017 has been submitted in Sep.2017
(xviii)	The project authorities should advertise at least in two local newspapers widely circulated, one of which shall be in the vernacular language of the locality concerned, within 7 days of the	Advertisement of Environmental Clearance published in Rajasthan Patrika & Dainik Bhaskar dated 10 Sept. 2010.


	issue of the clearance letter informing that the project has been accorded environmental clearance and a copy of clearance letter is available with the State Pollution Control Board and also at web site of the Ministry of Environment and Forest at http://envfor.nic.in and a copy of the same should be forwarded to the Regional Office of this Ministry located at Lucknow	
3	The Ministry of other competent authority may alter/ modify the above conditions or stipulate any further condition in the interest of environment protection.	Agreed
4	Failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of the Environment (Protection) Act, 1986.	Agreed
5	The above conditions will be enforced inter-alia, under the provisions of the water (Prevention & Control of Pollution) Act 1974, the Air (prevention & Control of Pollution) Act, 1981, the Environment (Protection) Act 1986 and the Public Liability Insurance Act, 1991 along with their amendments and rules made there under and also any other orders passed by the Hon'ble Supreme Court of India/High Court of Rajasthan and any other Court of Law relating to subject matter.	We are communicating our agreement to fulfill the other statutory requirements under any law/ rules/ notifications if any applicable.
6	Any appeal against this environmental clearance shall lie with the National Environment Appellate Authority, if preferred within a period of 30 days as prescribed under Section 11 of the National Environment Appellate Authority Act, 1997.	Agreed

Thanking you,

Yours faithfully

For J.K. White Cement Works

(Unit of J.K.Cement Ltd.)


(Bajrang Lal)

Deputy General Manager-Mines



TEAM TEST HOUSE

(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL

RSPCB

ISO 9001:2008

OHSAS 18001:2007

JDA/UDH

Office : E-65, Chitrangan Marg,
C-Scheme, Jaipur-302001
Phone : 0141-2369980, 2771865
Website : www.teamtesthouse.com

Lab.: G1-584, Sitapura Industrial Area
Tonk Road, JAIPUR-302022 Raj.
Ph.: 94602-22039, 94602-22049
E-mail : teamtesthouse@gmail.com
E-mail : director@teamtesthouse.com

TEST REPORT

Report No. : A/864
Job Identification. : 2093/17-18
Date : 15-07-2017
Issued To : M/S J.K. White Cement Works,
P.O. Gotan - 342902
District Nagaur (Rajasthan)
Type of Unit : Mines
Type of Sample : Ambient Air Quality Monitoring
Date of Sample Collection/Monitoring : 13-06-2017
Date of Sample Receipt : 21-06-2017
Date of Test : 21-06-2017 to 15-07-2017
Sample Collected By : Sandeep Kumar
Point of Collection : Dhanappa Lime Stone Mine M.L. No. 03/93, Core Zone Area
(26°35'53.94N 73°44'6.86"E)

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per National Ambient Air Quality Standard, 2009
1	Ammonia [microgram/m3]	BDL(<2.0)	CPCB Guidelines	400.00
2	Benzene [microgram/m3]	BDL(<1.0)	IS 5182 (Part 11) : 2006	5.00
3	Carbon Monoxide [microgram/m3]	270	IS 5182 (Part 10) : 1999	4000
4	Lead [microgram/m3]	0.14	IS 5182 (Part 22) : 2004 Reaffirmed 2014	1.00
5	Nitrogen Dioxide as NO2 [microgram/m3]	15.07	IS 5182 (Part 6) : 2006 Reaffirmed 2012	80.00
6	Ozone [microgram/m3]	BDL(<10.0)	APHA 1977, Part 819	100.00
7	Suspended Particulate Matter (SPM) [microgram/m3]	312.29	IS 5182 (Part 4) : 1999 Reaffirmed 2014	-
8	Particulate Matter (PM2.5) [microgram/m3]	19.91	CPCB Guidelines	60.00
9	Sulphur Dioxide [microgram/m3]	5.79	IS 5182 (Part 2) : 2001 Reaffirmed 2012	80.00
10	Particulate Matter (PM 10) [microgram/m3]	79.43	IS 5182 (Part 23)-2006 Reaffirmed 2012	100.00

Note:

Continue to next page...

Ref



TEAM TEST HOUSE

(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL

RSPCB

ISO 9001:2008

OHSAS 18001:2007

JDA/UDH

Office : E-65, Chitrangan Marg,

C-Scheme, Jaipur-302001

Phone : 0141-2369980, 2771865

Website : www.teamtesthouse.com

Lab.: G1-584, Sitapura Industrial Area

Tonk Road, JAIPUR-302022 Raj.

Ph.: 94602-22039, 94602-22049

E-mail : teamtesthouse@gmail.com

E-mail : director@teamtesthouse.com

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per National Ambient Air Quality Standard, 2009
11	Benzo-alfa- Pyrene [ng/m3]	BDL(<0.5)	CPCB Guidelines	1.00
12	Arsenic [ng/m3]	BDL(<2.0)	IS 5182 (Part 22) : 2004 Reaffirmed 2014	6.00
13	Nickel [ng/m3]	12	IS 5182 (Part 22) : 2004 Reaffirmed 2014	20.00

Notes :-

- # The results listed refer only to the tested sample (s) & parameters (s). Endorsement of products is neither inferred nor implied.
- # This report is not to be reproduced wholly or in part and can not be used evidence in the court of law and should not be used in any advertising media without our special permission in writing.
- # The samples will be destroyed after 15 days from the date of issue of test report unless otherwise specified.

Balram
Balram Ags.
Senior Analyst

Rajesh
Rajesh Maheshwari
Authorized Signatory
(Report No: A/864)

Auto Stamp



Dhanappa Limestone Mine M.L. No 03/93
 $26^{\circ}35'53.94''\text{N}$ $73^{\circ}44'6.86''\text{E}$





TEAM TEST HOUSE

(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL

RSPCB

ISO 9001:2008

OHSAS 18001:2007

JDA/UDH

Office : E-65, Chitrangan Marg,
C-Scheme, Jaipur-302001
Phone : 0141-2369980, 2771865
Website : www.teamtesthouse.com

Lab.: G1-584, Sitapura Industrial Area
Tonk Road, JAIPUR-302022 Raj.
Ph.: 94602-22039, 94602-22049
E-mail : teamtesthouse@gmail.com
E-mail : director@teamtesthouse.com

TEST REPORT

Report No. : A/865
Job Identification. : 2094/17-18
Date : 15-07-2017
Issued To : M/S J.K. White Cement Works,
P.O. Gotan - 342902
District Nagaur (Rajasthan)
Type of Unit : Mines
Type of Sample : Ambient Air Quality Monitoring
Date of Sample Collection/Monitoring : 13-06-2017
Date of Sample Receipt : 21-06-2017
Date of Test : 21-06-2017 to 15-07-2017
Sample Collected By : Sandeep Kumar
Point of Collection : Dhanappa Lime Stone Mine M.L. No. 03/93, Buffer Zone Area
[26°34'42.49"N 73°44'7.14"E]

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per National Ambient Air Quality Standard, 2009
1	Ammonia [microgram/m3]	BDL(<2.0)	CPCB Guidelines	400.00
2	Benzene [microgram/m3]	BDL(<1.0)	IS 5182 (Part 11) : 2006	5.00
3	Carbon Monoxide [microgram/m3]	230	IS 5182 (Part 10) : 1999	4000
4	Lead [microgram/m3]	0.02	IS 5182 (Part 22) : 2004 Reaffirmed 2014	1.00
5	Nitrogen Dioxide as NO2 [microgram/m3]	11.1	IS 5182 (Part 6) : 2006 Reaffirmed 2012	80.00
6	Ozone [microgram/m3]	BDL(<10.0)	APHA 1977, Part 819	100.00
7	Suspended Particulate Matter (SPM) [microgram/m3]	140.41	IS 5182 (Part 4) : 1999 Reaffirmed 2014	-
8	Particulate Matter (PM2.5) [microgram/m3]	20.51	CPCB Guidelines	60.00
9	Sulphur Dioxide [microgram/m3]	5.02	IS 5182 (Part 2) : 2001 Reaffirmed 2012	80.00
10	Particulate Matter (PM 10) [microgram/m3]	58.38	IS 5182 (Part 23)-2006 Reaffirmed 2012	100.00

Note:

Continue to next page...

Rajan



TEAM TEST HOUSE
(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL RSPCB ISO 9001:2008 OHSAS 18001:2007 JDA/UDH

Office : E-65, Chitrangan Marg,

C-Scheme, Jaipur-302001

Phone : 0141-2369980, 2771865

Website : www.teamtesthouse.com

Lab.: G1-584, Sitapura Industrial Area

Tonk Road, JAIPUR-302022 Raj.

Ph.: 94602-22039, 94602-22049

E-mail : teamtesthouse@gmail.com

E-mail : director@teamtesthouse.com

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per National Ambient Air Quality Standard, 2009
11	Benzo-alfa- Pyrene [ng/m3]	BDL(<0.5)	CPCB Guidelines	1.00
12	Arsenic [ng/m3]	BDL(<2.0)	IS 5182 (Part 22) : 2004 Reaffirmed 2014	6.00
13	Nickel [ng/m3]	1.6	IS 5182 (Part 22) : 2004 Reaffirmed 2014	20.00

Notes :-

- # The results listed refer only to the tested sample (s) & parameters (s). Endorsement of products is neither inferred nor implied.
- # This report is not to be reproduced wholly or in part and can not be used evidence in the court of law and should not be used in any advertising media without our special permission in writing.
- # The samples will be destroyed after 15 days from the date of issue of test report unless otherwise specified.

Balram
Balram Aggarwal
Senior Analyst

Rajesh
Rajesh Maheshwari
Authorized Signatory
(Report No: A/865)

Job Identification: 2094/17-18
Report No: A/865



VILLAGE - Dhanappa





TEAM TEST HOUSE

(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL RSPCB ISO 9001:2008 OHSAS 18001:2007 JDA/UDH

Office : E-65, Chitrangan Marg,
C-Scheme, Jaipur-302001
Phone : 0141-2389980, 2771865
Website : www.teamtesthouse.com

Lab : G1-584, Sitapura Industrial Area
Tonk Road, JAIPUR-302022 Raj.
Ph : 94602-22039, 94602-22049
E-mail : teamtesthouse@gmail.com
E-mail : director@teamtesthouse.com

TEST REPORT

Report No. : N/360
Job Identification : 2100/17-18
Date : 06-09-2017
Issued To : M/S J.K. White Cement Works,
P.O. Gotan - 342902
District Nagaur (Rajasthan)
Type of Unit : Mines
Type of Sample : Ambient Noise Level Monitoring
Date of Sample Collection/Monitoring : 13-06-2017
Date of Sample Receipt : 21-06-2017
Date of Test : 21-06-2017 to 15-07-2017
Sample Collected By : Sandeep Kumar
Point of Collection : Dhanappa Lime Stone Mine M.L. No. 03/93, Buffer Zone
Area[26°34'42.49"N 73°44'7.14"E]

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per Environment protection rules, 1986
1	Noise Level (Day Time) : Leq [dB(A)]	50.5	IS 9989	55
2	Noise Level (Night Time) : Leq [dB(A)]	41.3	IS 9989	45

Notes :-

- # The results listed refer only to the tested sample (s) & parameters (s). Endorsement of products is neither inferred nor implied.
- # This report is not to be reproduced wholly or in part and can not be used evidence in the court of law and should not be used in any advertising media without our special permission in writing.
- # The samples will be destroyed after 15 days from the date of issue of test report unless otherwise specified.

Puran Mal Yogi
Senior Analyst

Rajesh Maheshwan
Authorized Signatory
(Report No: N/360)



TEAM TEST HOUSE

(Unit of Team Institute of Science & Technology Pvt. Ltd.)

Approved by Ministry of Environment and Forest, Government of India as Environmental Laboratory

NABL RSPCB ISO 9001:2008 OHSAS 18001:2007 JDA/UDH

Office : E-65, Chitrangan Marg,
C-Scheme, Jaipur-302001
Phone : 0141-2369980, 2771885
Website : www.teamtesthouse.com

Lab.: G1-584, Sitapura Industrial Area
Tonk Road, JAIPUR-302022 Raj.
Ph.: 94602-22039, 94602-22049
E-mail : teamtesthouse@gmail.com
E-mail : director@teamtesthouse.com

TEST REPORT

Report No. : N/359
Job Identification : 2099/17-18
Date : 06-09-2017
Issued To : M/S J.K. White Cement Works,
P.O. Gotan - 342902
District Nagaur (Rajasthan)
Type of Unit : Mines
Type of Sample : Ambient Noise Level Monitoring
Date of Sample Collection/Monitoring : 13-06-2017
Date of Sample Receipt : 21-06-2017
Date of Test : 21-06-2017 to 15-07-2017
Sample Collected By : Sandeep Kumar
Point of Collection : Dhanappa Lime Stone Mine M.L. No. 03/93, Core Zone
Area[26°35'53.94N 73°44'6.86"E]

RESULTS

S.No	Parameters	Observed Value	Testing Protocol	Limits as per Environment protection rules, 1986
1	Noise Level (Day Time) : Leq [dB(A)]	61.8	IS 9989	75
2	Noise Level (Night Time) : Leq [dB(A)]	53.2	IS 9989	65

Notes :-

- # The results listed refer only to the tested sample (s) & parameters (s). Endorsement of products is neither inferred nor implied.
- # This report is not to be reproduced wholly or in part and can not be used evidence in the court of law and should not be used in any advertising media without our special permission in writing.
- # The samples will be destroyed after 15 days from the date of issue of test report unless otherwise specified.

Purnan Maji
Purnan Maji
Senior Analyst

Rajesh Maheshwan
Rajesh Maheshwan
Authorized Signatory
(Report No: N/359)